
THE SILT TRENCH SHOULD BE INSTALLED PRIOR TO MAJOR SOIL DISTURBANCES IN THE DRAINAGE AREA. THE FENCE SHOULD BE PLACED ACROSS THE SLOPE ALONG A LINE OF UNIFORM ELEVATION WHEREVER FLOW OF SEDIMENT IS ANTICIPATED. TABLE I SHOWS GENERALLY - RECOMMENDED MAXIMUM SLOPE LENGTHS (SLOPE SPACING BETWEEN FENCES) AT VARIOUS SITE GRADES FOR MOST SILT FENCE APPLICATIONS RECOMMENDED MAX FOR SILT (RICHARDSON & MI AXIMUM SLOPE LENGHTS
ILT FENCE
MIDDLEBROOKS 1991)
S MAX. SLOPE LENGTH
(FT)


• EXCAVATE A MINIMUM 6"X6" TRENCH AT THE DESIRED LOCATION
• UNROLL THEW SILT FENCE, POSITIONING THE POST AGAINST THE
DOWNSTREAM WALL OF THE TRENCH.
• ADJACENT ROLLS OF SILT FENCE SHOULD BE JOINED NESTING
THE END POST OF ONE FENCE INTO ANOTHER. BEFORE NESTING
THE END POSTS, ROTATE EACH POST UNTIL THE GEOTEXTILE IS
WRAPPED COMPLETELY AROUND THE POST, THEN ABOUT THE END
POSTS TO CREATE A TIGHT SEAL AS SHOWN IN FIGURE 1.
• DRIVE POSTS INTO GROUND UNTIL THE REQUIRED FENCE HEIGHT
AND / OR ANCHORAGE IS OBTAINED.
• BURY THE LOOSE GEOTEXTILE AT THE BOTTOM OF THE FENCE
IN THE UPSTREAM TRENCH AND BACKFILL WITH NATURAL SOIL,
TAMPING THE BACKFILL TO PROVIDE GOOD COMPACTION AND
ANCHORAGE. FIGURE 2 ILLUSTRATES A TYPICAL SILT FENCE
INSTALLATION AND ANCHOR TRENCH PLACEMENT.

• EXCAVATE A MINIMUM 6"X6" TRENCH AT THE DESIRED LOCATION
• DRIVE WOODEN POSTS, OR STEEL POSTS WITH FASTENING
• PROTECTIONS, AGAINST DOWNSTREAM WALL OF THE TRENCH.
• IF A STEEL OR PLASTIC MESH IS REQUIRED TO REINFORCE THE
GEOTEXTOILE, IT SHALL HAVE A MINIMUM MESH OPENING OF 6".
• MAXIMUM POST SPACING SHOULD BE 8'-10'. POST SPACING
SHOULD GENERALLY BE LESS THAN (3) TIMES THE HEIGHT
OF THE FENCE.
• FASTEN THE MESH TO THE UPSCALE SIDE OF THE POSTS
USING HEAVY DUTY WIRE STAPLES, TIE WIRES OR HOG STRINGS.
EXTEND THE WIRE MESH INTO THE BOTTOM OF THE TRENCH.
• THE GOETEXTILE SHALL THEN BE STAPLED OR WIRED TO THE POSTS.
AN EXTRA 8"-20" OF GEOTEXTILE SHALL EXTEND INTO THE TRENCH.

PERSPECTIVE

VIEW





FIGURE

DESCRIBE ALL BMP' A. EQUIPMENT /

DESCRIBE A
ALL STORM

ALL

ALL BEST MANAGE

EMENT PRACTICES TO PROTECT STORM DRAIN INLETS: TO BE PROTECTED BY STRAW WATTLE BARRIERS, OR GRAVEL BAGS (SEE DETAIL)

PLAN VIEW OF TO ROLL CONNECTION FIGURE I

TO BE PERFORMED IN DE FUELING AREA: TO BE PERFORMED IN DESIGNATED AREAS ONLY AND SURROUNDED WITH SILT FENCE. VEHICLE MAINTENANCE AREAS: CONTAMINATED SOIL: NTAMINATES ARE FOUND OR GENERATED, CONTACT ENVIRONMENTAL ENGINEER AND CONTACTS LISTED 'S TO ELIMINATE/REDUCE CONTAMINATION OF STORM WATER FROM: BUILDING / CONCRETE WASH AREAS: MED IN DESIGNATED AREAS ONLY AND SURROUNDED WITH SILT FENCE BARRIERS. NATED BY SOIL AMENDMENTS: MINATES ARE FOUND OR GENERATED, CONTACT ENVIRONMENTAL ENGINEER AND CONTACTS LISTED. SIGNATED AREAS ONLY AND SURROUNDED WITH SILT FENCE.

TO BE PERFORMED IN DESIGNATED AREAS ONLY AND SURROUNDED WITH SILT FENCE. EQUIPMENT STORAGE AREAS: TO BE PERFORMED IN DESIGNATED AREAS ONLY AND SURROUNDED WITH SILT FENCE.

WASTE MANAGEMENT AREAS: TO BE PERFORMED IN DESIGNATED AREAS ONLY AND SURROUNDED WITH SILT FENCE. SIGNATED AREAS ONLY AND SURROUNDED WITH SILT FENCE.

PERFORMED IN DESIGNATED AREAS ONLY AND SURROUNDED WITH SILT FENCE.

TRUCTION VEHICLES AND EQUIPMENT:

KEEP VEHICLES AND EQUIPMENT CLEAN, PREVENT EXCESSIVE BUILD-UP OF OIL AND GREASE. REGULARY INSPECT ON-SITE VEHICLES AND EQUIPMENT FOR LEAKS, AND REPAIR IMMEDIATELY. CHECK INCOMING VEHICLES AND EQUIPMENT (INCLUDING DELIVERY TRUCKS, AND EMPLOYEE AND SUBCONTRACTOR VEHICLES) FOR LEAKING OIL AND FLUIDS. DO NOT ALLOW LEAKING VEHICLES OR EQUIPMENT ON-SITE.

SEGREGATE AND RECYCLE WADTES, SUCH AS GREASES, USED OIL OR FILTERS, ANTIFREEZE, TRUCTION EQUIPMENT TO PREVENT OIL OTHER FLUID LEAKS

YCLE WADTES, SUCH AS GREASES, USED OIL OR FILTERS, ANTIFREEZE, , AUTOMOTIVE BATTERIES, AND TRANSMISSION FLUIDS.

FUELING MUST OCCUR ON-SITE, USEDESIGNATED AREA AWAY FROM DRAINAGE. CATE ON-SITE FUEL STORAGE TANKS WITHIN A BERMED AREA DESIGNED TO HOLD THE

REA WITH AN IMPERVIOUS MATERIAL AND INSTALL IN A MANNER TO ENSURE

ING FLUIDS.
ANY OIL OR FLUID CHANGES.

USE AS LITTLE WATER AS POSSIBLE TO AVOID INSTALLING EROSION AND SEDIMENT CONTROLS FOR THE WASH AREA. IF WASHING MUST OCCUR ON-SITE, UES DESIGANTED, BERMED WASH AREAS TO PREVENT WASTE WATER DISCHARGE INTO STORM WATER, CREEKS, RIVERS, AND OTHER WATER BODIES

USE PHOSPHATE-FREE, BIODEGRADABLE SOAPS.

DO PERMIT STEAM CLEANING ON-SITE.

PREVENTION AND CONTROL: MINOR SPILLS: MINOR SPILLS ARE THOSE WHICH ARE LIKELY TO BE CONTROLLED BY ON-SITE PERSONEL. AFTER CONTACTING LOCAL EMERGENCY RESPONSE AGENCIES, THE FOLLOWING ACTONS SHOULD OCCUR UPON DISCOVERY OF MINOR SPILL.

CONTAIN THE SPREAD OF THE SPILL.

IF THE SPILL OCCURS ON PAVED OR IMPERMEABLE SURFACES, CLEAN BY USING "DRY" METHODS (I.E. ABSORBANT MATERIALS, CAT LITTER, AND / OR RAGS).

IF TH ESPILL OCCURS IN DIRT AREAS, IMMEDIATELY CONTAIN THE SPILL BY CONSTRUCTING AN EART DIKE. DIG UP PROPERTY, DISPOSE OF CONTAMINATED SOIL.

IF SPILL OCCURS DURING RAIN, COVER THE IMPACTED AREA TO AVOID RUNOFF.

RECORD ALL STEPS TAKEN TO REPORT AND CONTAN SPILL.

on-site personnel should not attempt to contail major spills until an appropriate and qualified emergency response staff hqave arrived at the site. For spills of federal reportable quantities, also notified the national response center at (800) 424-8802. A written report should be sent to all notified authorities. Failure to report major spills can result in significant fines and penalties.

- RAINTAIN GOOD HOUSEKEEPING PRACTICES.

 MAINTAIN GOOD HOUSEKEEPING PRACTICES.

 ENCLOSE OR COVER BUILDING MATERIAL STORAGE ARES.

 PROPERLY STORE MATERIALS SUCH AS PAINTS AND SOLVENTS.

 STORE DRY AND WET MATERIALS UNDER CPOVER, AWAY FROM DRAINAGE AREAS.

 AVOID MIXING EXCESS AMOUNTS OF FRESH CONCRETE OR CEMENT ON-SITE.

 PREFFORM WASHOUT OF CONCRETE TRUCKS OFF-SITE OR IN DESIGNATED AREAS ONLY.

 DO NOT WASH OUT CONCRETE TRUCKS INTO STORM DRAINS, OPEN DITCHES, STREETS OR STREAMS.

 DO PLACE MATERIAL OR DEBRIS INTO STREAMS, GUTTERS, OR CATCH BASINS THAT STOP OR REDUCE THE FLOW OF RUNOFF WATER.

 ALL PUBLIC STREET SAND STORM DRAIN FACILITIES SHALL BE MAINTAINED FREE OF BUILDING MATERIALS, MUD AND DEBRIS CAUSED

 BY GRADING OR CONSTRUCTION OPERATONS. ROADS WILL BE SWEPT WITHIN 1000' OF CONSTRUCTION ENTRANCE DAILY IF NECESSARY.

 INSTALL STRAW WATTLE AROUND ALL INLETS CONTAINED WITHIN THE DEVELOPMENT AND ALL OTHERS THAT RECEIVE RUNNOFF

- EROSION CONTROL PLAN NOTES:

 A. THE CONTRACTOR WILL DESI

 B. A STAND-BY CREW FOR EME

 NECESSARY MATERIAL SHALL

 OF EMERGENCY DEVICES WHE

 C. EROSION CONTROL DEVICES S

 ENGINEER OF RECORD. IF DE
- A. THE CONTRACTOR MILL DESIGNATE AN EMERGENCY CONTACT THAT CAN BE REACHED 24 HOURS A DAY, 7 DAYS A WEEK.

 A. THE CONTRACTOR MILL DESIGNATE AN EMERGENCY WORK SHALL BE AVAILABLE AT ALL TIMES DURING POTENTIAL RAIN OR SNOW RUNOFF EVENTS.

 B. A STAND-BY CREW FOR EMERGENCY WORK SHALL BE AVAILABLE ON SITE AND STOCKPILED AT CONVENIENT LOCATIONS TO FACILITATE RAPID CONSTRUCTION OF EMERGENCY DEVICES WHEN RAIN OR RUNOFF IS ENIMINE.

 C. EROSION CONTROL DEVICES SHOWN ON THE PLANS AND APPROVED FOR THE PROJECT MAY NOT BE REMOVED MITHOUT APPROVAL OF THE ENGINER OF RECORD. IF DEVICES AND AND APPROVED FOR THE PROJECT MAY NOT BE REMOVED MITHOUT CONSULTING THE ENGINEER OF RECORD. IF DEEMED NECESSARY EROSION CONTROL SHOULD BE REESTABLISHED BEFORE THE WORK BEGINS.


 D. GRADED AREAS ADJACENT TO FILL SLOPES LOACATED AT THE SITE PERIMETER MUST DRAIN AWAY FROM THE TOP OF THE SLOPE AT THE CONCUSION OF EACH WORKING DAY. THIS SHOULD BE CONFIRMED BY SURVEY OR OTHER MEANS ACCEPTABLE TO THE ENGINEER OF RECORD.

 E. ALL SILT AND DEBRIS SHALL BE REMOVED FROM THE DEVICES WITHIN 24 HOURS AFTER EACH RAIN OR RUNOFF EVENT.


 F. EXCEPT AS OTHERWISE APPROVED BY THE INSPECTOR. ALL REMOVABLE PROTECTIVE DEVICES SHOWN SHALL BE IN PLACE AT THE END OF EACH WORKING DAY AND THROUGH WEEKENDS UNTIL REMOVAL OF THE SYSTEM IS APPROVED.


 G. ALL LOOSE SOIL AND DEBRIS, WHICH MAY CREATE A POTENTIAL HAZARD TO OFFSITE PROPERTY, SHALL BE IN PLACE AT THE END OF EACH WORKING DAY NOT BE REMOVED OR MADE INOPERABLE WITHOUT THE APPROVAL OF THE ENGINEER OF RECORD AND THE GOVERNING AGENCY.

 J. EROSION CONTROL DEVICES WILL BE MODIFIED AS NIEEDED AS THE PROJECT PROGRESSES, AND PLANS OF THESE CHANGES SUBMITTED FOR APPROVAL BY THE ENGINEER OF RECORD AND THE GOVERNING AGENCY.
- ONE INSPECTION OF THE EROSION AND SEDIMENT CONTROL EVERYTWOWEEKS. MAINTAIN DOCUMENTATION ON SITE



CONSTRUCTION VIEW **ENTRANCE**





SECTION VIEW

0

SHEET DESCRIPTION SITE, GRADING AND DRAINAGE PLAN

JULY 3,2017

DATE

A RESIDENCE FOR WALLY ORTON

LOT #48, NORDIC VALLEY ESTATES NO. 2 SUBDIVISION

2561 NORTH 3750 EAST STREET, EDEN CITY, WEBER COUNTY, UTAH

<u>design ink</u> **DRAFTING** 499 WEST 2nd STREET SUITE-B OGDEN, UT. (801) 399-9398