

PUBLIC WORKS / ENGINEERING (801) 399-8374 FAX: (801) 399-8862 Curtis Christensen, P.E. County Engineer

SWPPP Checklist

This checklist needs to be filled out prior to work commencing on any construction site disturbing 1 acre or more in size, or is part of a development that is greater than 1 acre in size.

ltem	Answer / Page Number
General:	
Development Name:	Val Sanders Large Accessory Beddin
Did owner and all "operators" sign the SWPPP?	Yes Pune#1
Did the signatures include the certification statement?	Y65
Were the signatories authorized to sign?	Yes
Site Description:	
Is there a site description?	Yes Paue #2
Nature/sequence of construction activity?	Page #3
Major Grading Activities	3
	Page 14
Total area of site & total are to be disturbed?	Payery
Pre/post runoff coefficient/soils description?	Paus #5
Name of receiving water(s) or MS4 listed?	Ane Pugat 5
Is the receiving water a tributary to waters of the U.S.?	Tho Ruot 5
Is there a site map?	Yes Pura #6
Drainage patterns/outfalls on map?	Yas see mun
Area of soil disturbance on map?	Yes see mup
Location of major structural controls on map?	Yes soo mus
Location of storm water discharges to a surface water on map?	Yes see in v
Location of materials or equipment storage on map (on-site or off-site)?	Mes payent



Public Works / Engineering (801) 399-8374 FAX: (801) 399-8862 Curtis Christensen, P.E. County Engineer

Notes:
yes payetg
Yes Page #8
4es Page 7
Only 2 Heres
Yes Johes Consts
Yes seemup
Notes:
yes
705
yc5

SWPPP ACKNOWLEDGMENT

Scott Jones

Scot Jenes Val Sanders

Val Sanders

Justin Jones

Ryan Meek

Ryan Meek

Jaden Opheikens

Josh Ophelm

The site sits on 2 acres consisting of a small house and a small parking garage. The entrance of the site will have a truck pad with 12" x 1 ½" washed gravel. Silt fence will be installed and shown on plan. There is an area where all material will be stored during construction. All storm water that falls on site is now draining to center of property and will be shown on plan. The areas that will not be disturbed during construction is pasture grass. If dust poses a problem we will have water on lot to spray down the dust. We will have a concrete wash out area and will be marked clearly with a sign and will be shown on map. There will be a dumpster on site for all material waste. There are no inlets or outlets of water.

Sequence of construction activity

- #1 Install and put into effect all BMP'S
- #2 Excavate for footing and foundation
- #3 Pour footing and foundation
- #4 Form and pour floor of project
- #5 Backfill and grade site for all storm water drainage
- #6 Erect building
- #7 Clean job site
- #8 Seed areas that were disturbed in construction with pasture grass
- #9 Project completed

There is not much grading on this project and the ground is relatively flat which is what is required for building.

When building is completed the north side of building will be graded so that the water run off from the buildings roof will be contained in a small retention pond and all areas will be graded so water stays on property and water the pasture grass.

All run off on property is sloped to drain to center of property and through the drain to water all pasture grass

Soil is a clay sandy lume material

The only receiving water will be storm water

Receiving water is only storm water and it's used to water pasture

* See Map

Building materials that are stored in this area will be shown on map; most of the equipment used will be stored off site.

The area disturbed from the building to the material storage site will be seeded when project is complete.

Ser of the dec Backe hoe of Equipment Construction Sight and Material Page #6 17/2" grove) Construction Construction All storm water of drains to center of propret/ track Pad Entrance the only

The only

Place where

Soul will be

Soul will be All storm water damy of cook will be contained then flow Here and then flow into Steld Grave | Existing Hous Drivewa-Existing growd varive grass Gravel pourch New Building Patio Sit Sit Tence , Parking Berge gans