UTRH88503

(This SWPPP Template is for the **Common Plan** Permit Only, and does **NOT** address SWPPP requirements found in the CGP.)

Common Plan SWPPP for Beardall Residence

5787 East 2500 North

Eden, UT 84310

Steve Flint Custom Homes, Inc. 1410 North Hill Field Road, Suite 1 Layton, UT 84041

Steven Flint

1410 North Hill Field Road, Suite 1 Layton, UT 84041

Date

08/27/2018



1. Project Information

Project Name: Beardall Residence

Address: 5787 E 2500 N

City: Eden, UT 84310 **State:** UT **Zip:** 84310

Latitude: 41.303287 Longitude: -111.808517

UPDES Permit Tracking Number: UTRH88503

Owner: Jason & Melissa Beardall Contact Person: Jason Beardall Address: 1169 S Preakness Dr

City: Kaysville State: UT Zip: 84037

Telephone Number: 801-499-6053 Email Address: jasonbeardall@yahoo.com

General Contractor: Steve Flint Custom Homes, Inc.

Contact Person: Steven Flint

Address: 1410 North Hill Field Road, Suite 1

City: Layton State: UT Zip: 84041

Telephone Number: 801-779-1807 Email Address: steve@flintcustom.com

1.5

Unknown Features (although this may be a law under another program, it's not a permit requirement). Discovery of Historical, Archaeological or Paleontological Objects, Features, Sites, or Human Remains

- A. Immediately suspend construction operations in the vicinity (100-foot minimum buffer) of the discovery.
- B. Verbally notify the Public Works Department and provide them the exact location.
- C. Protect the discovery and provide written confirmation of the discovery to the City and State Historic Departments within two calendar days.
- D. Contractor and City follow State mitigation laws.

2. Best Management Practices

2.1 SWPPP Sign

Description of construction board is filed in Appendix L

2.2 Sensitive Features Control

2.2.1 Wetlands

NONE

2.2.2 Water Bodies within or 30' from Disturbance Boundary

No water bodies within 30' of disturbance boundary

2.3 Sediment Control

2.3.1 Trap/Filter Sediment at Property Boundary

Cut swells on downhill side property line.

2.3.2 Inlet Protection

Place gravel bag in roadside swell

2.3.3 Steep Slopes

No steep slope on property

2.3.4 Street Maintenance

Gravel track pad will be provided to minimize tracking into to the street. In the event there is any tracking into the street, cleanup will be done by scraping and sweeping.

2.4 Top Soil Preservation

Top soil in the area is not worth the expense to save and will be used for back fill. New top soil will be imported for landscaping at the end of the construction.

2.5 Dust Control

Wet area of dust creation as needed.

2.6 Egress Control

2.6.1 Track Out

Gravel track pad will be provided from the street to the house.

Our site policy is that no vehicles are allow off the road except when using the track pad. Violators are required to sweep any track out or pay us to do it for them.

2.7 Waste Management Control

2.7.1 Solid Waste

Construction dumpster will be provided, and all subs are required to clean up after themselves daily, disposing of all trash into the dumpster.

2.7.2 Construction Spoil

No haul off of spoils is anticipated. Soil from excavation will be stored on the lot. At backfill, all excavated dirt will be spread onsite

2.7.3 Sanitary Waste

Portable restroom facility with weekly maintenance will be provided.

2.7.4 Cement Product Operations

Plastic lined concrete washout pit will be provided

2.7.5 Concrete Cutting Operations

NONE. No concrete cutting is anticipated

2.7.6 Non-Aqueous Waste

Aqueous wastes will be disposed of in the lined concrete washout area.

2.7.7 Construction Wastewater

None. Excavation will not go to ground water, so no ground water issues to deal with.

2.8 Management of Construction Materials Control

2.8.1 Storage of Construction Materials)

Construction materials that may cause harm to the soil or pass through boundary controls will be covered and stored well away from the street and side property lines. When possible, these materials will be stored inside the house.

2.8.2 Construction Staging (backfill

Soil from excavation will be stored on the Lot away from side yards. Wide front & rear setbacks will help with preventing excavated soil from migrating off the property.

2.8.3 Construction Staging (Landscaping

Any landscaping materials will be stage well off the street and away from the side property lines. Anything that can erode by water or wind will be covered.

2.9 Final Stabilization

2.9.1 Landscaping Plan

Final landscaping will be done as soon as possible after construction activities cease.

2.9.2 Temporary Containment of Sediment

Cut side yard swell that will be left if place until final landscaping is commenced. It's anticipated that landscaping will start as soon as construction activities on the exterior of the home are completed.

3. Spill Prevention and Response Plan

No fueling of vehicles will be allowed onsite.

No storing of chemical materials will be allowed onsite, except paint & thinners and those will be stored inside the house.

Any minimal spills will be cleaned immediately using the most effective method for the situation. This may include absorbent products, dirt, sand, plastic bags, shovels, and brooms. Any major spills will be reported as directed below to the proper agency.

Description of Spill control Plan, details and policy are filed in Appendix L.

Any discharges in 24 hours equal to or in excess of the reportable quantities listed in 40 CFR 117, 40 CFR 110, and 40 CFR 302 will be reported to the National Response Center and the Division of Water Quality (DWQ) as soon as practical after knowledge of the spill is known to the permittee. The permittee shall submit within 14 calendar days of knowledge of the release a written description of: the release (including the type and estimate of the amount of material released), the date that such release occurred, the circumstances leading to the release, and measures taken and/or planned to be taken to the Division of Water Quality (DWQ), 288 North 1460 West, P.O. Box 144870, Salt Lake City, Utah 84114-4870. The Storm Water Pollution Prevention Plan must be modified within14 calendar days of knowledge of the release to provide a description of the release, the circumstances leading to the release, and the date of the release. In addition, the plan must be reviewed to identify measures to prevent the reoccurrence of such releases and to respond to such releases, and the plan must be modified where appropriate.

Agency	Phone Number
National Response Center	(800) 424-8802
Division of Water Quality (DWQ) 24-Hr Reporting	(801) 538-6146; (801) 536-4123
Utah Department of Health Emergency Response	(801) 580-6681
UFA	911

Minimum spill quantities requiring reporting:

Material	Media Released To	Reportable Quantity
Engine oil, fuel, hydraulic & brake fluid	Land	25 gallons
Paints, solvents, thinners	Land	100 lbs (13 gallons)
Engine oil, fuel, hydraulic & brake fluid	Water	Visible Sheen
Refrigerant	Air	1 lb
Antifreeze, battery acid, gasoline, engine degreasers	Air, Land, Water	100 lbs (13 gallons)

Emphasis to:

1st Priority: Protect all people (including onsite staff)

2nd Priority: Protect equipment and property

3rd Priority: Protect the environment

- 1. Make sure the spill area is safe to enter and that it does not pose an immediate threat to health or safety of any person.
- 2. Check for hazards (flammable material, noxious fumes, cause of spill) if flammable liquid, turn off engines and nearby electrical equipment. If serious hazards are present leave area and call 911. LARGE SPILLS ARE LIKELY TO PRESENT A HAZARD.
- 3. Stop the spill source and contain flowing spills immediately with spill kits, dirt or other material that will achieve containment.
- 4. Call co-workers and supervisor for assistance and to make them aware of the spill and potential dangers
- 5. If spilled material has entered a storm sewer, regardless of containment; contact the Municipal Storm Water Division.
- 6. Cleanup all spills (flowing or non-flowing) immediately following containment. Clean up spilled material according to manufacturer specifications, for liquid spills use absorbent materials AND DO NOT FLUSH AREA WITH WATER.
- 7. Properly dispose of cleaning materials and used absorbent material according to manufacturer specifications.
- 8. Report the reportable quantity to the Municipal Storm Water Division.

Emergency Numbers

Utah Hazmat Response Officer 24 hrs	(801)-538-3745
Weber County Sheriff Department	(801)-778-6600
Weber County Storm Water Management	(801)-399-8374

4. Site Map(s)

The SWPPP site maps are filed in Appendix B

5. Record Keeping

See the appendices in Appendix A-K.

SWPPP Inspections-Maintenance-Correction

Inspections are required every 7 calendar days

Repair or replace BMPs prior to need or by end of week whichever comes first. Update the Inspection-Maintenance-Correction Report weekly.

Section 3.2.2 requires daily maintenance of pavements and site grounds.

See the Inspection-Maintenance-Correction Reports in Appendix E

Changes to the SWPPP

See the Amendment Log in Appendix F.

Training

Training Logs and Documents are filed in Appendix H.

6. Discharge Information

Receiving Waters (look up http://wq.deq.utah.gov to identify your receiving water body)

1. Gertsen Creek

Impaired Waters (refer to http://wq.deq.utah.gov in the left hand column to determine status of receiving water body).

Impaired Surface Water	Wa	surface ater aired?	Pollutant(s) causing the impairment	Has a l bee comple	en	Pollutant(s) for which there is a TMDL
Gertsen Creek	x Yes	□ No	Dissolved Oxygen	☐ Yes	x No	See web site above

7. Certification, Notification and Delegation

Owner Certification: See documents filed in Appendix G. **Operator Certification:** See documents filed in Appendix G.

Delegation of Authority:

Steve Flint Custom Homes, Inc.

Scott Birch

Construction Manager

1410 North Hill Field Road

Layton, UT 84041

Subcontractor Certification: See documents filed in Appendix G.

Notice of Permit Transfer Requirements: NOT USED

SWPPP Appendices

Appendix A: General Location Map

Appendix B: SWPPP Site Maps

Appendix C: UPDES Permit(UTRH88503)

Appendix D: Permits; NOI, MS4

Appendix E: Inspection-Maintenance-Correction Report

Appendix F: SWPPP Amendment Log

Appendix G: Certifications, Agreements, Delegation of Authority

Appendix H: Training Log

Appendix I: Construction Plans

Appendix J: Additional Information Not Used


Appendix K: BMP Specifications and Details

Appendix L: SWPPP Sign



5787 E 2500 N

Beardall Residence Location



Imagery ©2018 Google, Map data ©2018 Google 200 ft

APPENDIX A - LOCATION MAP

APPENDIX B - SWPPP SITE PLAN

					DIVISION OF WATE	
NO	Notice of Int	ent (NOI) for Storm V	Water Discharges A	•		r the UPDES General Permit
General permitte	Permit No. UTRH885	03 issued for stor	m water discharges	associated with cons	truction activity in the	pe authorized by UPDES e State of Utah. Becoming a FORMATION MUST BE
PERM	IT PERIOD	Permit Start Dat		-	Date: 06/30/2019	
PERM	IT TYPE			-		
	Is this NOI seeking co					e previous permit coverage?
	permit coverage at the		N□	Permit No		e previous permit coverage.
т	OWNED INCODMAT	CLON				
I.	OWNER INFORMAT Owner Name: Jason				Phone: 801-499-605	53
	Address: 1169 S Pre				Status of Owner: Pl	
	City: KAYSVILLE				State: UT Zip	: 84037
	Contact Person: Steve	en flint			Phone: 801-779-1	807
	GENERAL CONTRA	CTOR: steven flint			Phone: 801-779-	1807
	Address: 1410 n hill				Status of General (Contractor: PRIVATE
	City: LAYTON				State: UT Zip	: 84041
	Contact Person: Steve	en flint			Phone: 801-779-1	807
II.	FACILITY SITE / LO	OCATION INFORMA	ATION			Is the facility located in Indian Country?
	Name: Beardall Res	iodence				
	Project No. (if	any): #6 Sandhill C	rane			
	Address: 5787 E 250	00 N		Count	y: WEBER	
	City: EDEN			State:	UT Zip: 84310)
	Latitude: 41.302895	4 Lor	ngitude: -111.8087	668		
	Method (check one): [USGS Topo Map, S	scale	☐ EPA Web site	☐GPS ⊠ Othe	r
III.	SITE INFORMATIO	N				
	Municipal Separate S	torm Sewer System (N	IS4) Operator Nam	e: Weber County		
	Receiving Water Body	: Gertsen Creek kn	own	this is known 🛭	this is a guess [] (s	see http://wq.deq.utah.gov/)
	Estimate of distance to	the nearest water bo	dy? 600 ft		ft miles.	
	Is the receiving water	an impaired or high	quality water body (see http://wq.deq.uta	ah.gov/)? Yes ⊠	No 🗌
	List the Number of an	y other UPDES perm	its at the site:			
IV.	THIS SECTION IS <u>O</u> List the lots proposed					to list all lots).
	6					

INSTRUCTIONS

Notice Of Intent (NOI) For Permit Coverage Under the UPDES General Permit For Storm Water Discharges From Construction Activities

Who Must File A Notice Of Intent (NOI) Form State law at UAC R317-8-3.9 prohibits point source discharges of storm water from construction activities to a water body(ies) of the State without a Utah Pollutant Discharge Elimination System (UPDES) permit. The owner and the general contractor of a construction activity that has such a storm water discharge must submit a NOI to obtain coverage under the UPDES Storm Water General Permit. If you have questions about whether you need a permit under the UPDES Storm Water program, or if you need information as to whether a particular program is administered by EPA or a state agency, contact the storm water coordinator at (801) 536-4300.

Where To File NOI Form The preferred method of submitting an NOI to apply for the construction general storm water permit (CGP) is electronically on-line at http://www.waterquality.utah.gov/UPDES/stormwatercon.htm. The fee can be submitted on line also. If on-line is not an option for you send a paper form of the NOI to the following address:

Department of Environmental Quality Division of Water Quality P.O. Box 144870 Salt Lake City, UT 84114-4870

Beginning of Coverage CGP coverages are issued immediately after submitting an NOI with the permit fee. The permittee should be aware that though you may not have a permit in hand, if you have submitted a completed NOI with the permit fee you are covered by the conditions in the permit and will be expected to comply with permit conditions. You can print a copy of the CGP from the DWQ web site.

<u>Permit Fees.</u> The permit fee is \$150.00 per year. The fee is paid by Visa/Master Card on-line when an NOI is filed (by check if submitted with a paper NOI). If the project continues for more than one year the fee must be submitted again in a renewal process on-line. CGP coverage will not be issued until the fee is paid.

Length of Coverage: CGP coverage starts the day that the NOI and fee is received at DWQ and expires a year from issuance. All CGP coverages must be renewed within 60-days after the yearly expiration date, or be terminated with a notice of termination (NOT) before the expiration date. To terminate the permit the site must meet the permit conditions for final stabilization (see permit definitions), or must continue under a different permit holder. In most cases the DWQ or municipality of jurisdiction will perform a final inspection when a CGP coverage submits an NOT. If the site passes the final inspection the permit is terminated.

The Storm Water General Permit for Construction Activities UTRC00000 will expire on June 30, 2019 – UTRH00000 expires on September 30, 2020. The Clean Water Act requires that all UPDES permits be renewed every 5 years. If a project extends beyond the expiration date of the Permit it must renew the permit and continue coverage under the renewed permit that will subsequently be developed to continue the same or similar permit coverage for construction activity.

SECTION I - FACILITY OPERATOR INFORMATION Supply the legal name(s) of the person(s), firm(s), public organization(s), or any other entity(ies) that qualifies as the owner of the project (see permit definitions). Do the same for the general contractor that conducts the construction operation at the facility or site to be permitted. The owner and the general contractor of the project may be the same.

Enter the complete address and telephone number of the owner and general contractor and a contact person and number for each. Enter the appropriate letter to indicate the legal status of the operator of the facility.

F = Federal M = Public (other than Fed or State) <math>S = State P = Private

SECTION II - FACILITY/SITE LOCATION INFORMATION Enter the facility name or legal name and project number (if any) of the site and complete street address, including city, state and ZIP code. The latitude and longitude of the facility must be included to the approximate centroid of the site, and the method of how the Lat/Long was obtained (USGS maps, GPS, Internet Map sites [such as Google Earth], or other).

Indicate whether the facility is located in Indian Country. If the facility is located in Indian Country, do not complete this NOI, instead submit an application for coverage under a storm water permit to EPA Region VIII except for facilities on the Navajo Reservation or on the Goshute Reservation which should submit an application to EPA Region IX.

<u>SECTION III - SITE ACTIVITY INFORMATION</u> If the storm water discharges to a municipal separate storm sewer system (MS4), enter the name of

the operator of the MS4 (e.g., the name of the City or County of jurisdiction) <u>and</u> the receiving water of the discharge from the MS4 if it is known (if it is not known look it up at http://wq.deq.utah.gov). (An MS4 is defined as a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains) that is owned or operated by a state, city, town, county, district, association or other public body which is designed or used for collecting or conveying storm water).

For Impaired Waters: Go to http://wq.deq.utah.gov and identify the water body that will receive the storm water discharge from the permitted site, on the map provided at the web site (zoom in for easier resolution). On the left hand side of the page you will see "2010 Assessment" or "2013 Assessment" depending on the year you refer to the web site (the assessment is done every 3 years). The 20XX Assessment the will indicate if the water is impaired. If there is nothing after 20XX Assessment or the narrative after does not include the word "impaired", your receiving water is not impaired.

For High Quality Waters: On the web page referred to in the paragraph above on the left hand side of the page you will see "Anti-Degradation Category". Under Anti-Degradation Category you will see the category of the water body. Only categories 1 and 2 are high quality water bodies. Some waters may be both categories 1 and 3. If your water body is both category 1 and 3 it means the headwaters of your water body is within Forest Service boundaries, and because it is within Forest Service boundaries then your water body is category 1. If your project is within Forest Service boundaries then your water body is category 1 and it is "high quality". If your project is not within Forest Service boundaries then your water body is category 3 and is not "high quality". Again, category 1 waters are high quality waters, category 3 waters are not high quality waters.

SECTION IV – LISTING LOTS FOR SUBDIVISIONS For the sake of tracking lots that are sold (if a developer chooses to sell lots to another party before the building construction for the lot is completed), and permitted under a different owner (which requires a different permit), developers must list lot numbers.

<u>SECTION V - TYPE OF CONSTRUCTION</u> Check each type of construction that applies to this application.

SECTION VI - BEST MANAGEMENT PRACTICES Check each type of best management practice that will be used to control storm water runoff at the job site.

SECTION VII – GOOD HOUSEKEEPING PRACTICES Check each type of good housekeeping practice that you will use on the site any time during construction activities.

SECTION VIII – ADDITIONAL Provide an estimate of the total number of acres of the site on which soil will be disturbed (to the nearest hundredth of an acre). An email address is required of the best contact associated with the project for the communication needs.

SECTION IX – CERTIFICATION State statutes provide for severe penalties for submitting false information on this application form. State regulations require this application to be signed as follows:

For a corporation: by a responsible corporate officer, which means: (i) president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision making functions, or (ii) the manager of one or more manufacturing, production, or operating facilities employing more than 250 persons or having gross annual sales or expenditures exceeding \$25 million (in second quarter 1980 dollars), if authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;

For a partnership or sole proprietorship: by a general partner or the proprietor; or

For a municipality, state, Federal, or other public facility: by either a principal executive officer or ranking elected official.

POLLUTION PREVENTION PLAN A storm water pollution prevention plan (SWP3) is required to be in hand before the NOI can be submitted. It is important to know SWPPP requirements (contained in the permit) even during the design portion of the project. A copy of the permit can be obtained from the Division of Water Quality's storm water construction web site. Guidance material for developing a SWPPP can be obtained from the Division of Water Quality's storm water construction web site.

V.	TYPE OF CONSTRUCTION (Check all that apply)
	1. ☑ Residential 2. ☐ Commercial 3. ☐ Industrial 4. ☐ Road 5. ☐ Bridge 6. ☐ Utility
	7. Contouring, Landscaping 8. Pipeline 9. Other (Please list)
VI.	BEST MANAGEMENT PRACTICES
	Identify proposed Best Management Practices (BMPs) to reduce pollutants in storm water discharges (Check all that apply):
	1. Silt Fence/Straw Wattle/Perimeter Controls 2. Sediment Pond 3. Seeding/Preservation of Vegetation
	4. ☐ Mulching/Geotextiles 5. ☐ Check Dams 6. ☒ Structural Controls (Berms, Ditches, etc.)
	7. Other (Please list)
VII.	GOOD HOUSEKEEPING PRACTICES
	Identify proposed Good Housekeeping Practices to reduce pollutants in storm water discharges (Check all that apply even if they apply
	only during a part of the construction time):
	1. 🗵 Sanitary/Portable Toilet 2. 🗵 Washout Areas 3. 🗵 Construction Chemicals/Building Supplies Storage Area
	4. ☑ Garbage/Waste Disposal 5. ☐ Non-Storm Water 6. ☒ Track Out Controls 7. ☒ Spill Control Measures
VIII.	ADDITIONAL
	Estimated Area to be Disturbed (in Acres): 0.80 Total Area of Plot (in Acres): 0.97
	A storm water pollution prevention plan has been prepared for this site and is to the best of my knowledge in Compliance with State and/or Local Sediment and Erosion Plans and Requirements. Y N N (A pollution prevention plan is required to be on hand before submittal of the NOL)
	Project Start Date: 08/26/2018
	Project End Date: 08/26/2019
	Enter the best e-mail address to contact the permittee: Steve@flintcustom.com
une all thi	RTIFICATION: I certify under penalty of law that I have read and understand the Part 1 eligibility requirements for coverage der the general permit for storm water discharges from construction activities. I further certify that to the best of my knowledge, discharges and BMPs that have been scheduled and detailed in a storm water pollution prevention plan will satisfy requirements of s permit. I understand that continued coverage under this storm water general permit is contingent upon maintaining eligibility as ovided for in Part 1.
wh eva res cor	Iso certify under penalty of law that this document and all attachments were prepared under the direction or supervision of those to have placed their signature(s) below, in accordance with a system designed to assure that qualified personnel properly gather and aluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly exponsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and emplete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and prisonment for knowing violations.
Owner	and Operator must sign below:
Print N	Jame: Date:
Jason	Beardall
Title:	
Signatu	re:
Print N	ame: Date:
stever	
Title:	Steven Digitally signed by Steven Flint DN: cn=Steven Flint, o=Steve Flint Custom Homes, Inc., ou, email=steve@flintcustom.cpo m, c=US Date: 2018.08.27 11:18:50
Signatu	-06'00'
Amoun	t of Permit Fee Enclosed: \$ 150.00

Appendix E – Beardall Residence Inspection-Maintenance-Corrective Action Log

Project Name: Beardall Residence

SWPPP Contact: Scott Birch 801-698-0374 scott@flintcustom.com

Inspection Date	Inspector Name(s)	Description of BMP Deficiency	Corrective Action Needed (including planned date/responsible person)	Date Action Taken/Responsible person

Appendix F – Beardall Residence SWPPP Amendment Log

Project Name: Beardall Residence

SWPPP Contact: Scott Birch 801-698-0374 scott@flintcustom.com

Amendment No.	Description of the Amendment	Date of Amendment	Amendment Prepared by [Name(s) and Title]

Appendix G – Beardall Residence Subcontractor Certifications/Agreements

SUBCONTRACTOR CERTIFICATION STORMWATER POLLUTION PREVENTION PLAN

Project Number: Lot #6 Sandhill Crane

Project Title: Beardall Residence

Operator(s): Steven Flint & Scott Birch

As a subcontractor, you are required to comply with the Stormwater Pollution Prevention Plan (SWPPP) for any work that you perform on-site. Any person or group who violates any condition of the SWPPP may be subject to substantial penalties or loss of contract. You are encouraged to advise each of your employees working on this project of the requirements of the SWPPP. A copy of the SWPPP is available for your review at our office or by contacting Scott Birch.

Each subcontractor engaged in activities at the construction site that could impact stormwater must be identified and sign the following certification statement:

I certify under the penalty of law that I have read and understand the terms and conditions of the SWPPP for the above designated project and agree to follow the BMPs and practices described in the SWPPP.

This certification is hereby signed in reference to the above-named project:

Company:	
Address:	
Telephone Number:	
Type of construction service to be provided:	
Signature:	
Title:	
Date:	

Appendix G – Beardall Residence Delegation of Authority Form

Delegation of Authority

I, Steven Flint, hereby designate the person or specifically described position below to be a duly authorized representative for the purpose of overseeing compliance with environmental requirements, including the Construction General Permit, at the Cox Residence construction site. The designee is authorized to sign any reports, stormwater pollution prevention plans and all other documents required by the permit.

Scott Birch	(name of person or position)
Steve Flint Custom Homes, Inc	(company)
1410 N Hill Field Road, Suite 1	(address)
Layton, UT 84040	(city, state, zip)
801-779-1807	(phone)

By signing this authorization, I confirm that I meet the requirements to make such a designation as set forth in (Reference UTRH88053), and that the designee above meets the definition of a "duly authorized representative" as set forth in (Reference UTRH88053).


I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name:	Steven Flint
Company:	Steve Flint Custom Homes, Inc.
Title:	Pres/CEO
Signature:	Steven Digitally signed by Steven Flint DN: cn=Steven Flint DN: cn=Steven Flint Custom Homes, Inc., ou,
Date:	email=steve@flintcustom.cpom , c=US Date: 2018.08.27 11:19:35

Appendix H – Beardall Residence SWPPP Training Log

Stormwater Pollution Prevention Training Log

Projec	ct Name: Beardall Residence)			
Projec	ct Location: 5787 East 2500 N	lorth,	Eden, UT		
Instru	ctor's Name(s): Scott Birch				
Instru	ctor's Title(s): Registered Sto	rm W	ater Inspector		
Course	Location:			Date:	
	Length (hours):				
Stormw	vater Training Topic: (check as	s appi	ropriate)		
	Frosion Control BMPs		Emergency Pro	ocedures	
	Sediment Control BMPs		Good Houseke	eping BMPs	
	Ion-Stormwater BMPs				
Specific	c Training Objective:				
Attende	ee Roster: <i>(attach additional p</i>	ages	as necessary)		
No.	Name of Attendee			Company	
2					
3					
4					
5					
6					
7					
8	1				
9					



SHEET INDEX

AA01 COVER SHEET AA02 GENERAL NOTES

AA03 SITE PLAN

AA04 FRONT & REAR ELEVATIONS

AA05 RIGHT & LEFT ELEVATIONS

AA06 POOL & PAVILION ELEVATIO..

AA07 FOUNDATION PLAN HOUSE

AA08 FOUNDATION PLAN BARN & ...

AA09 CRAWLSPACE PLAN

AA10 MAIN FLOOR JOIST

AA11 MAIN FLOOR PLAN HOUSE

AA12 MAIN FLOOR PLAN BARN & ..

AA13 UPPER FLOOR JOIST

AA14 UPPER FLOOR PLAN

AA15 ROOF PLAN HOUSE

AA16 ROOF PLAN BARN & PAVILION AA17 CRAWLSPACE ELECTRICAL

AA18 MAIN ELECTRICAL HOUSE

AA19 MAIN ELECTRICAL BARN & ...

AA20 UPPER ELECTRICAL AA21 MAIN FLOORING

AA22 UPPER FLOORING

AA23 WALL SECTION

SD1 STRUCTURAL DETAILS

SD2 STRUCTURAL DETAILS

SD3 STRUCTURAL DETAILS

JI. DESIGN L.L.C. THEY MAY NOT BE USED OR DUPLICATED WITH OUT THE EXPR ISTIC REPRESENTATIONS ONLY, AND WILL DIFFER FROM THE FINAL PRODUCT

PROJECT NAME: FCH-CUSTOM-BEARDALL

ALAND THE EXCLUSIVE PROPERTY OF SENECA DES DISCLAIMER, ACTUAL SITE CONDITIONS MAY VARY

08/03/2018

R-7E

CEILING HEIGHTS

(3) UPPER CEILINGS 9'-1 1/8" (2) MAIN CEILINGS 10'-1 1/8"

(1) CRAWLSPACE 6'-9 1/2" CÉILINGS

SEWER/SEPTIC **SEPTIC**

SQUARE FOOTAGES

UNFINISHED SQUA	ARE FOOTAGE	FINISHED SQUAR	E FOOTAGE	TOTAL SQU	IARE FOOTAGE	GARAGE SLAB	SQUARE FOOTAGE
(1) COLD STORAGE	372.25	(1) CRAWLSPACE FINIS	86.53	1 - UNFINISHED	2,770.14	4 CAR GARAGE	1,842.99
(1) CRAWLSPACE UNFIN	2,397.89	(2) MAIN FINISHED	2,463.19	2 - FINISHED	5,368.38	BARN	1,114.34
	2,770.14 sq ft	(3) BONUS FINISHED	1,046.99		8,138.52 sq ft		2,957.33 sq ft
		(3) UPPER FINISHED	1 771 67				

GENERAL NOTES .

THE GENERAL CONTRACTOR ASSUMES FULL RESPONSIBILITY TO VERIFY THE CONDITIONS, DIMENSIONS, AND STRUCTURAL DETAILS OF THE BUILDING. THE CONTRACTOR ASSUMES FULL LIABILITY FOR ANY PROBLEMS THAT MAY ARISE DUE TO POSSIBLE ERRORS ON THESE PLANS. USE OF THESE PLANS CONSTITUTES COMPLIANCE WITH THE ABOVE TERMS.

WORKMANSHIP THROUGHOUT SHALL BE OF THE BEST QUALITY OF THE TRADE INVOLVED AND THE GENERAL CONTRACTOR SHALL COORDINATE THE WORK OF THE VARIOUS TRADES TO EXPEDITE THE JOB IN A SMOOTH AND CONTINUOUS PROCESS.

ALL CONSTRUCTION SHALL BE IN ACCORDANCE TO THE 2015 INTERNATIONAL RESIDENTIAL CODE

UNLESS OTHERWISE NOTED, ALL DETAILS, SECTIONS AND NOTES SHOWN ON THE CONTRACT DRAWINGS ARE INTENDED TO BE TYPICAL AND SHALL APPLY TO SIMILAR CONDITIONS ELSEWHERE.

5,368.38 sq ft

ALL OMISSIONS OR CONFLICTS BETWEEN THE VARIOUS ELEMENTS OF THE CONTRACT DRAWINGS AND/OR SPECIFICATIONS SHALL BE BROUGHT TO THE ATTENTION OF THE ENGINEER BEFORE PROCEEDING WITH ANY WORK

THE GENERAL CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF AND THE SAFETY IN AND AROUND THE JOB SITE AND OF ADJACENT


THE GENERAL CONTRACTOR AND/OR OWNER SHALL KEEP LOADS ON THE STRUCTURE WITHIN THE LIMITS OF THE DESIGN BOTH DURING AND AFTER


COMPLIANCE WITH CODES AND ORDINANCES GOVERNING THE WORK SHALL BE MADE AND ENFORCED BY THE GENERAL CONTRACTOR.


NOTE THAT ALL WRITTEN DIMENSIONS TAKE PRECEDENCE OVER SCALE. MANUFACTURER'S SPECIFICATIONS FOR INSTALLATION OF MATERIALS SHALL BE FOLLOWED.

DATE: REVISION:

SCALE:








ROOF VENT NOTE:

SEE PAGE A02, LIGHT AND VENILATION NOTES, PARAGRAPH #9






CEILING	HEIGH	TS

(3) UPPER CEILINGS	9'-1 1/8"
(2) MAIN CEILINGS	10'-1 1/8"
(1) CRAWLSPACE CEILINGS	6'-9 1/2"

AA FRONT POOL & PAVILION ELEVATION
SCALE: 3/32" = 1'-0"







AA REAR POOL & PAVILION ELEVATION
SCALE: 3/32" = 1'-0"



DATE: 8/3/
REVISION: R
SCALE: 3/32

AA06


SENECA DESIGN JAMES HOTH: 435-720-208 SENECA DESIGN, JH@GMAIL JI L.C. THEY MAY NOT BE USED OR DUPLICATED WITH OUT THE EXPRI RESENTATIONS ONLY. AND WILL DIFFER FROM THE FINAL PRODUCT

NERAL CONTRACTOR:
FLINT CUSTOM HOMES

DENTIAL AND THE EXCLUSIVE PROPERTY OF SENECA DESIGNI.

DISCLAIMER, ACTUAL SITE CONDITIONS MAY WRY TROM

VEERING COMPANY
HONE NUMBER
ILION ELEVATIONS



THE FOOTING.

ALL SPOT FOOTING DIMENSIONS ARE TO BE PULLED FROM THE FINSHED FRAMING (EXTERIOR SHEATHTING) NOT THE

BRICK

BOLTS ON INSIDE OF FOUNDATION WALL

STONE

BOLTS CENTERED IN FOUNDATION WALL

NO BRICK OR STONE


IF THERE IS NO BRICK OR STONE PLACE BOLTS ON THE OUTSIDE OF THE FOUNDATION WALL.

PIER	SCHE	DULE		
SPEC	CONTINU	IOUS SECTION SIZE	REINFORCM	ENT
	DIA.	SQUARE OPTION	VERTICAL	TIES
P12	12"	12" X 12" MIN.	(4) #4	#3 @ 12" O.

1/2" DIA. X 10" L A307 "J" BOLTS @ 32" O.C. U.N.O. 1/2" DIA X 10" L 390" 7" BOLTS @ 32" O.C. U.N.O.
PROVIDE AN EMBEDMENT OF TO
PROVIDE (2) A.B. MIN. PER WALL WI (1) EA FOUND.
WALL END MIN. (2) PER CORNEL
PROVIDE 3" X 3" X 14" (MIN.) PLATE WASHERS EA. BOLT.
WASHERS WI 1-34" LONG SLOTTED HOLES ARE PERMITTED.
If IT IS TOPPED WITH A SECOND STANDARD WASHER.


SIMPSON #LSTHD14(RJ)
CAST IN PLACE.
(22 TYP.)

SIMPSON #HTT5 (ALTERNATIVE TO STRAP ABOVE) W/5/8* DIA THREADED ROD EMBEDDED & EPOXIED 16* DEEP INTO TOP OF CONCRETE FOUNDATION AND WITHIN 6* OF A VERTICAL FOUNDATION #AF EBRAP. PROVIDE SIMPSON SET-XP EPOXY. PROVIDE (2) 2X4 MINIMUM TIE POST.



3/32" = 1'-0"

FOUNDATION PLAN HOUSE



FOUNDATION BOLTS NOTE:

FOR BRICK AND STONE PLACEMENT SEE ELEVATIONS AND FLOOR

BOLTS ON INSIDE OF FOUNDATION WALL

BOLTS CENTERED IN FOUNDATION WALL

NO BRICK OR STONE IF THERE IS NO BRICK OR STONE PLACE BOLTS ON THE OUTSIDE OF THE FOUNDATION WALL.

SPOT FOOTING NOTE:

ALL SPOT FOOTINGS ARE DIMENSIONED TO THE CENTER OF THE FOOTING.

ALL SPOT FOOTING DIMENSIONS ARE TO BE PULLED FROM THE FINSHED FRAMING (EXTERIOR SHEATHTING) NOT THE

PEC	CONTINUOUS S	ECTION SIZE	REINFORCMEN	"	
	DEPTH	WIDTH	CONTINUOUS	TRAVERSE	
C18	10"	18"	(2) #4	NONE	
C20	10"	20*	(2) #4	NONE	
30	54" 30" (DIA)		(2) #4 EA WAY BOTTOM		
PEC	SPOT SIZE, 10" DEPTH		REINFORCMEN	п	
	LENGTH	WIDTH	LONGWISE	SHORTWISE	
S36	36"	36"	(4) #4	(4)#4	

- TEPS U.NO. SCHEDULE SHOWN APPLICABLE TO APPLIED PLAN ONLY. FOOTINGS SUPPORTING CONCRETE FOUNDATION WALLS.
- FOOTINGS SUPPORTING CONCRETE POUNDATION WALLS: PROVIDE "HOOKED" VERTICAL REINFORCEMENT EMBEDDED II FOOTING 6" AND EXTENDING OUT OF FOOTING 24" TO LAP FOUNDATION WALL REINFORCEMENT: VERTICAL EMBEDDED

PIER SCHEDULE SPEC CONTINUOUS SECTION SIZE REINFORCMENT

P12 12" 12" X 12" MIN. (4) #4 #3 @ 12 BIBED VERTICAL REINFORCMENT INTO PIER FOOTING 5' MIN.
 ALL VERTICAL REINFORCMENT WITH TIES:
 TIES SHALL WRAP THE OUTSIDE OF VERTICAL REINFORCEMENT ONCE AND WITH EACH END WRAPPING WITH A 270 DEGREE BEND AND TERMINATING ON THE SAME VERTICAL BAR.

FND8	8" THICK CONTINUOUS (TYPICAL U.N.O.)					
HEIGHTS	REINFORCMEN	T (O.C.)	OPENING LIN	ITELS		
	VERTICAL	HORIZONTAL	MAX SPAN	MIN DEPTH		
2'-0"	#4 @ 32"	(2) #4	2"-0"	6*		
3'-0"	#4 @ 32"	(3) #4	2"-0"	6*		
4'-0"	#4 @ 24"	(4) #4	3"-0"	6*		
6'-0"	#4 @ 24"	(5) #4	3"-0"	6*		
8'-0"	#4 @ 24"	(6) #4	6'-0"	12"		
9'-0"	#4 @ 16"	(7) #4	6'-0"	12"		
401.00	U4 C 400	U. O. 101	CL OF	100		

- AND WITHIN 2" OF OPENINGS.

 PROVIDE (2) #4 ABOVE OPENINGS, AND (1) #4 EACH SIDE ND BELOW.
- Z. HYLVIDE (2) 84 ABOVE OPENINGS, AND (1) 84 EACH SIDE AND BELOW.

 3. PROVIDE 3" OF MIN. CONC. COVER FOR ALL REINF, STEEL.

 4. PROVIDE CONT. BENT STEEL AROUND CORNERS AND LAP WALL STEEL PER SCHEDULE (84 16" MIN, 85 20" MIN.)

 5. PROVIDE A 2" MIN LAP FOR ANY STEEL IN FOR TON TON ED.

 6. ALL STEEL IS CENTERED WITHIN THE WALL THICKNESS U.N.O.

 6. ALL STEEL IS CENTERED WITHIN THE WALL THICKNESS U.N.O.

 7. EMBEDDED PIPES SHOULD HAVE AMAN CAIA OF 2-12"

 8. DO NOT BACKFILL FOUNDATION WALL LUNTIL CONC. FLOOR SLABS IN IN FLOOR AND CURBO FOR OR MOSE DAYS.

 9. SCHEDULE SHOWN APPLICABLE TO APPLIED PLAN ONLY.


ANCHOR BOLTS & HOLDOWNS

1/2" DIA. X 10" L A307 " J" BOLTS @ 32" O.C. U.N.O.
PROVIDE AN EMBEDMENT OF 7"
PROVIDE (2) A. B.M. PER WALL W (1) EA. FOUND.
WALL END MIN. (2" PER CORNER).
PROVIDE 3" X" 3" 1" 4" MIN. PLATE WASHERS EA. BOLT.
WASHERS W: 1-34" LOWS SLOTTED HOLES ARE PERMITTED
IT IS TO PEPE WITH A SECOND STANDARD WASHER.

SIMPSON #LSTHD14(RJ)
CAST IN PLACE.
(22 TYP.) SIMPSON #HTTS (ALTERNATIVE TO STRAP ABOVE) W/ 5/8* DIA THREADED ROD EMBEDDED & EPOXIED 16* DEEP INTO TOP OF CONCRETE FOUNDATION AND WITHIN 6* OF A VERTICAL FOUNDATION #E REBAR. PROVIDE SIMPSON SET_VP EPOXY. PROVIDE (2) 2X4 MINIMUM TIE POST. ALL FOUNDATION WALLS ARE FND8 U.N.O.

MINIMUM FINISH GRADE TO TOP OF FOUND

SEE SHEET SD3 FOR CONCRETE & REINFORCEMENT SPECIFICATIONS, AND SOIL DESIGN ASSUMPTIONS



PROJECT ADDRESS SANDHILL CRANE CLUSTER LOT#6 5787 EAST 2500 NORTH WEBER COUNTY, UT

PROJECT NAME: FCH-CUSTOM-BEARDALL

SQUARE FOOTAGES

UNFINISHED SQUA	ARE FOOTAGE	FINISHED SQUAR	E FOOTAGE	TOTAL SQU	ARE FOOTAGE	GARAGE SLAB	SQUARE FOOTAGE
(1) COLD STORAGE	372.25	(1) CRAWLSPACE FINIS	86.53	1 - UNFINISHED	2,770.14	4 CAR GARAGE	1,842.99
(1) CRAWLSPACE UNFIN	2,397.89	(2) MAIN FINISHED	2,463.19	2 - FINISHED	5,368.38	BARN	1,114.34
	2,770.14 sq ft	(3) BONUS FINISHED	1,046.99		8,138.52 sq ft		2,957.33 sq ft
		(3) UPPER FINISHED	1,771.67				
			5 260 20 ca ft				

CEILING HEIGHTS

(3) UPPER CEILINGS	9'-1 1/8"
(2) MAIN CEILINGS	10'-1 1/8"
(1) CRAWLSPACE CEILINGS	6'-9 1/2"

SEWER/SEPTIC **SEPTIC**

DIMENSION NOTE:


ALL EXTERIOR DIMENSIONS ARE TO THE OUTSIDE OF STUD WALL. NOT THE OUTSIDE OF THE SHEATHING.

APPENDIX I - CONST PLANS

WINDOW TYPE NOTE
ALL SLIDERS AND SINGLE HUNG WINDOWS ARE
ASSUMED TO OPEN 50% UNLESS NOTED OTHERWISE

KEY TO TYPE

SH = SINGLE HUNG C = CASEMENT S = SLIDER F = FIXED SH2 = SINDGLE HUNG (x2) A = AWNING



R-7E 3/32" = 1'-0"


1AL AND THE EXCLUSIVE PROPERTY OF SENECA DESIGN DISCLAIMER: ACTUAL SITE CONDITIONS MAY VARY FRO

PROJECT NAME: FCH-CUSTOM-BEARDALL

FLOOR JOIST PLUMBING NOTE:

ALL FLOOR JOIST TO BE SPACED TO MISS PLUMBING AND DRAINS. IF A DISTANCE IS SPECIFIED ON THE PLAN YOU MUST START THE JOISTS FROM THE DESIGNATED START POINT WITH THE FIRST JOIST PLACED AT THE DESIGNATED DISTANCE.

APPENDIX I - CONST PLANS



PROJECT ADDRESS
SANDHILL CRANE CLUSTER
LOT#6
5787 EAST 2500 NORTH
WEBER COUNTY, UT
ADESIGN LL.CO SENECA DESIGN PROJECT NAME: FCH-CUSTOM-BEARDALL ARE CONFIDENTIALAND THE EXCLUSIVE PROPERTY OF SENECA DESIGN L.I DISCLAIMER: ACTUAL SITE CONDITIONS MAY VARY FROM GENERAL CONTRACTOR:
FLINT CUSTOM HOMES

08/03/2018

R-7E 3/32" = 1'-0"

WINDOW TYPE NOTE
ALL SLIDERS AND SINGLE HUNG WINDOWS ARE
ASSUMED TO OPEN 50% UNLESS NOTED OTHERWISE

KEY TO TYPE

SH = SINGLE HUNG C = CASEMENT

S = SLIDER F = FIXED SH2 = SINDGLE HUNG (x2) A = AWNING

DIMENSION NOTE:

ALL EXTERIOR DIMENSIONS ARE TO THE OUTSIDE OF STUD WALL. NOT THE OUTSIDE OF THE SHEATHING.

MAIN HOSE BIBS					
Object Name	Quantity	2D Symbol			
HB - COLD	3	сЁр			
НВ - НОТ	1	тф			

MAIN GAS STUBS (NOT INCLUDING FURN. OR W.H.)				
Object Name Quantity 2D Symbol				
GAS STUB 1 STAB				

SQUARE FOOTAGES

UNFINISHED SQUA	ARE FOOTAGE	FINISHED SQUAR	E FOOTAGE	TOTAL SQU	ARE FOOTAGE	GARAGE SLAB	SQUARE FOOTAGE
(1) COLD STORAGE	372.25	(1) CRAWLSPACE FINIS	86.53	1 - UNFINISHED	2,770.14	4 CAR GARAGE	1,842.99
(1) CRAWLSPACE UNFIN	2,397.89	(2) MAIN FINISHED	2,463.19	2 - FINISHED	5,368.38	BARN	1,114.34
	2,770.14 sq ft	(3) BONUS FINISHED	1,046.99		8,138.52 sq ft		2,957.33 sq ft
		(3) UPPER FINISHED	1,771.67				
			5,368.38 sq ft				

CEILING HEIGHTS

(3) UPPER CEILINGS	9'-1 1/8"
(2) MAIN CEILINGS	10'-1 1/8"
(1) CRAWLSPACE CEILINGS	6'-9 1/2"

APPENDIX I - CONST PLANS

SEWER/SEPTIC

SEPTIC

JI JI CF SENECADESION L.C. THEY MAY NOT BE USED ON DUP! LOTED WITH OUT THE EVPRE ONS ARE ARTISTIC REPRESENTATIONS ONLY, AND WILL DIFFER FROM THE FINAL PRODUCT

PROJECT ADDRESS
SANGHIL CRANE CLUSTER
LOT #6
5787 EAST 2500 NORTH
WEBER COUNTY, UT

PROJECT NAME: FCH-CUSTOM-BEARDALL

ONFIDENTIAL AND THE EXCLUSIVE PROPERTY OF SENECA DESIGN I.L. AND ARE NOT TO BE DISCLOSED W <u>DISCLAMMER</u>, ACTUAL SITE CONDITIONS MAY VARY FROM WHAT PLANS SHOW. PLANS SUBJECT

R-7E

3/32" = 1'-0"

REVISION:

		41'-11"				72-0*	+
į	8'-5 1/2"	8'-4"	8'-4"	8'-5 1/2"	1. 3.8. 7. 3.8.	58°-0" 14°-0" 14°-0" 14°-0" 14°-0" 14°-10" 14°	
4'-0"	N/A)	(N/A) C C C C C C	N/A) b b c c	N/A •0-: •0-: •	5'-1"	* 5.1/2" 15:-1.7/8" 5.1/2" 15:-1.7/8" 5.1/2"	
-2 1/2		27'-0"		- φ φ	25		
-				(NIA)	7-0	9' Wide Window	
			11-0		9,6		
	18'-0"			(N/A)		FULL GLASS COLD 12	
18.40.	10-07 10-07		1 Management	Se Si NK	WANTE WAR	AB-1 1/2" AB-1	
	GAR.			GARA	95 5-5 1/2 SLT TNK		2:-11
		41'-0"			BOOTS	TS S S S S S S S S S S S S S S S S S S	13-0. AN
-	L'		19-1/2			9-5 Q B GRANTE	R 6-0. N P P
					3'-0" (V 8'-0" (X 3'-5 1/2"	9 3-07 ≥ 2	±3'-0" €
	18'-0"			(NA)	VAC CNTRL	48" FRIDGE 19 10 30 CABINET DESK (N/A) 3.6" 27.7" CABINET DOOR 19 10 SURFACE 21 25 SU	HQ 6,-0, N
18:-0"	L DOOG N				9 1 3 2 1	114" 114" 114" 114" 114" 114" 114" 114"	<u> </u>
	GARAGE			4'-3 1/2" 8'-2"	5	SHEETROOK SALES OF THE STATE OF	
	18:-0-0 10:-0 10:-0 10:-0 10:-0 10:-0 10:-0 10:-0 10:-0 10:-0 10:-0 10:-0 10:-0 10:-0		1.5 1/2"			SHUNG SHORE SHARE	1.1"
.5,	<u> </u>	29'-0"	2" (\$\frac{3.0"}{2\frac{3.0"}{6'-8"}}\$	12'-0"	8.0"		
3-21	12'-3 1/2"	16'-8 1/	2"	su l		SURFACE SUR	
	SH O O O N/A	SH S		SH PP PP WA	2,	11.8 1/2 11.	
		(NA) (N					-
						SH SH SH SH ST SH	1151
 						2.5 12 12-0 2.5 12 12-0 12-0 12-0 12-0 12-0 12-0 12-0 1	
/						의 비 등 비 등 기 등 기 등 기 등 기 등 기 등 기 등 기 등 기 등	
	6'-1 3/4" 6'-1 3/4" 12'-3 1/2"	6'-10" 3'-8" 17'-4"	' 1	6'-1 3/4" 6'-1 3. 12'-3 1/2"	4" 3'-5 3/8"	7-10 3/8" 3-9 1/4" 6-7/8" 3-8" 10-9 3/8" 5-5 3/4" 2-0" 4-7 1/2" 3-8" 4-7 1/2" 2-0" 5-2" 3-8" 5-2" 15-1" 16-11" 14-0"	7

SQUARE FOOTAGES

UNFINISHED SQUARE FOOTAGE		FINISHED SQUARE FOOTAGE		TOTAL SQUARE FOOTAGE		GARAGE SLAB SQUARE FOOTAGE	
(1) COLD STORAGE	372.25	(1) CRAWLSPACE FINIS	86.53	1 - UNFINISHED	2,770.14	4 CAR GARAGE	1,842.99
(1) CRAWLSPACE UNFIN	2,397.89	(2) MAIN FINISHED	2,463.19	2 - FINISHED	5,368.38	BARN	1,114.34
	2,770.14 sq ft	(3) BONUS FINISHED	1,046.99		8,138.52 sq ft		2,957.33 sq ft
		(3) UPPER FINISHED	1,771.67				
			5,368.38 sq ft				

WINDOW TYPE NOTE
ALL SLIDERS AND SINGLE HUNG WINDOWS ARE
ASSUMED TO OPEN 50% UNLESS NOTED OTHERWISE
INDICATED

S = SLIDER

F = FIXED


KEY TO TYPE

SH = SINGLE HUNG C = CASEMENT SH2 = SINDGLE HUNG (x2) A = AWNING

DIMENSION NOTE:

ALL EXTERIOR DIMENSIONS ARE TO THE OUTSIDE OF STUD WALL. NOT THE OUTSIDE OF THE SHEATHING.

APPENDIX I - CONST PLANS



CEILING HEIGHTS

(3) UPPER CEILINGS	9'-1 1/8"
(2) MAIN CEILINGS	10'-1 1/8"
(1) CRAWLSPACE CEILINGS	6'-9 1/2"

SEPTIC SEWER/SEPTIC

PROJECT NAME: FCH-CUSTOM-BEARDALL


1AL AND THE EXCLUSIVE PROPERTY OF SENECA DESIGN L. DISCLAIMER, ACTUAL SITE CONDITIONS MAY VARY FROM MAIN FLOOR PLAN BARN & PAVILION

R-7E 3/32" = 1'-0"

FLOOR JOIST PLUMBING NOTE:

ALL FLOOR JOIST TO BE SPACED TO MISS PLUMBING AND DRAINS. IF A DISTANCE IS SPECIFIED ON THE PLAN YOU MUST START THE JOISTS FROM THE DESIGNATED START POINT WITH THE FIRST JOIST PLACED AT THE DESIGNATED DISTANCE

APPENDIX I - CONST PLANS



DLE

CAPIBASE

CAPIBASE

CAPIBASE

CONC UNIO. =

BOCA, CCE ABUREZ

SEE PLAN ABUREZ

SE

PROJECT ADDRESS
SANDHIL CRANE CLUSTER
LOT#6
5787 EAST 2500 NORTH
WEBER COUNTY, UT

PROJECT NAME: FCH-CUSTOM-BEARDALL

II III DEBENTIALAND THE EXCLUSIVE PROPERTY OF SERECA DESIGNAL L. C. AND ARE NOT TO BE DISCLOSED WITHOUT EXPRESS PERMISSION OF SENECADESIGNAL C. THEY MAY NOT BE USED OR DUPLICATED WITH OUT THE EXPRESION DESIGNATION OF SENECADESIGNAL C. THEY MAY NOT BE USED OR DUPLICATED WITH OUT THE EXPRESION DESIGNATION ONLY AND WILD DIFFER FROM THE FINAL PRODUCT

SQUARE FOOTAGES

UNFINISHED SQUARE FOOTAGE		FINISHED SQUARE FOOTAGE		TOTAL SQUARE FOOTAGE		GARAGE SLAB SQUARE FOOTAGE	
(1) COLD STORAGE	372.25	(1) CRAWLSPACE FINIS	86.53	1 - UNFINISHED	2,770.14	4 CAR GARAGE	1,842.99
(1) CRAWLSPACE UNFIN	2,397.89	(2) MAIN FINISHED	2,463.19	2 - FINISHED	5,368.38	BARN	1,114.34
	2,770.14 sq ft	(3) BONUS FINISHED	1,046.99		8,138.52 sq ft		2,957.33 sq ft
		(3) UPPER FINISHED	1,771.67			<u> </u>	
			5,368.38 sq ft				

CEILING HEIGHTS

(3) UPPER CEILINGS	9'-1 1/8"
(2) MAIN CEILINGS	10'-1 1/8"
(1) CRAWLSPACE CEILINGS	6'-9 1/2"

APPENDIX I - CONST PLANS

SEWER/SEPTIC SEPTIC

DIMENSION NOTE:

ALL SLIDERS AND SINGLE HUNG WINDOWS ARE ASSUMED TO OPEN 50% UNLESS NOTED OTHERWISE

S = SLIDER

F = FIXED

A = AWNING


WINDOW TYPE NOTE

KEY TO TYPE

SH = SINGLE HUNG C = CASEMENT

SH2 = SINDGLE HUNG (x2)


ALL EXTERIOR DIMENSIONS ARE TO THE OUTSIDE OF STUD WALL. NOT THE OUTSIDE OF THE SHEATHING.



R-7E 3/32" = 1'-0"

PROJECT NAME: FCH-CUSTOM-BEARDALL

IALAND THE EXCLUSIVE PROPERTY OF SENECA DESIGN L. DISCLAIMER, ACTUAL SITE CONDITIONS MAY VARY FROM



SEE SHEET SD3 FOR WOOD FRAMING SPECS SW#: SHEAR WALL. SEE SHEET SD3.

BEAM S	SCHEDULE EX	SEE NOTES 1,	SEE NOTES 1,2,3,4,5		
DESIGNATION (SEE PLAN)	BEAM DESCRIPTION	END TRIMMER QTY. U.N.O.	TYPE U.N.O.		
MIN. BEAM OR HEADER U.N.O.	(2) 2 X 10 DF#2	1	2X4		
B(2)5.1/2	(2) 1-3/4" X 5-1/2" LVL	1	2X4		
B(2)6	(2) 2 X 6 DF/HF#2	1	2X4		
B(2)7.1/4	(2) 1-3/4" X 7-1/4" LVL	1	2X4		
B(3)7.1/4	(3) 1-3/4" X 7-1/4" LVL	1	2X4		
B(2)8	(2) 2 X 8 DF/HF#2	1	2X4		
B(3)8	(3) 2 X 8 DF/HF#2	1	2X6		
B(2)9.1/2	(2) 1-3/4" X 9-1/2" LVL	3	2X4		
B(2)9.1/2	(2) 1-3/4" X 9-1/2" LVL	2	2X6		
B(3)9.1/2	(3) 1-3/4" X 9-1/2" LVL	3	2X6		
B(2)10	(2) 2X10* DF/HF #2	1	2X4		
B(3)10	(3) 2 X 10 DF/HF#2	1	2X4		
B(1)11.7/8	(1) 1-3/4" X 11-7/8" LVL	2	2X4		
B(2)11.7/8	(2) 1-3/4" X 11-7/8" LVL	3	2X4		
B(3)11.7/8	(3) 1-3/4" X 11-7/8" LVL	4	2X6		
B(4)11.7/8	(4) 1-3/4" X 11-7/8" LVL	5	2X6		
B(2)12	(2) 2 X 12 DF/HF#2	1	2X4		
B(2)14	(2) 1-3/4" X 14" LVL	4	2X4		
B(3)14	(3) 1-3/4" X 14" LVL	4	2X6		
B(2)16	(2) 1-3/4" X 16" LVL	4	2X4		
B(3)16	(3) 1-3/4" X 16" LVL	5	2X6		
B(2)18	(2) 1-3/4" X 18" LVL	5	2X4		
B(3)18	(3) 1-3/4" X 18" LVL	5	2X6		
GLB	WOOD GLULAM BEAM.	SEE PLAN			
W#X##	STEEL WIDE FLANGE BEAM	SEE PLAN			

1. JOIN MULTIPLE PIECE BEAMS W/ (2) 16D (§ 12° O.C. 2. PROVIDE METAL FRAMING CONNECTORS (IE. SMIPSON 8CB) TO THE BEAMS GREATE THAN 60° TO POSTS OR TRIMMERS.

3. LVL IS LAMINATED VENEER LUMBER, I.E., MICROLAM, VERSALAM, MINIMULIN US PEOP FOVOIDE 198 A 190 200 PSI FD NO BT. R. 4. GEI SI GULLAM BEAM. PROVIDE 24° AV SPEC UNO.

5. AL STEEL BEAMS TO MEET ASTM ABOZ ORF 5° 50 MI.

8. XEBAN IST ROSBORO X-BEAM BRAND GLULAM BEAMS OR EQUIV.

7. ALL BEAMS AND HEADERS MAY HAVE UP TO A 1-1/2" DIAMETER HOLE THRU THE ANY LOCATION OF THE SPAN, BUT NOT WITHIN 1' OF THE TOP OF BOTTOM OF THE DEPTH.

OVERBUILD FRAMING SHELL: 2X4 @ 24" O.C. (MIN.) SHELL VERT SUPPORT: 2X4 @ 48" O.C. (MIN.) VERT PLATES: 2X6 ACROSS TRUSSES.

FACE NAIL VERT ALONG SIDE SHEL PLATES W. (4) 16D EA. CONNECTION OR PROVIDE A35 CLIP. FACE NAIL PLATES TO TRUSSE W. (2) 16D EA TRUSS MIN.

TRUCTURA KYLE USSELL PRICE ATE OF UT OF OF 08/03/2018 DATE: R-7E

3/32" = 1'-0"

SCALE:

GENERAL CONTRACTOR:
FLINT CUSTOM HOMES

II
DRAWINGS ARE CONFIDENTIAL AND THE EXCLISIVE PROPERTY OF SENECA DESIGNAL. C. ANDA ARE NOT TO BE DISCLOSED WITHOUT EXPRESS PERMISSION OF SENECA DESIGNAL. C. THEY MAY NOT BE USED OR DUPLICATED WITHOUT THE EXPRESS PREMISTIC THE EXPRESS PROPERTY OF SENECATIONS MAY NOT BE USED OR DUPLICATED WITHOUT THE EXPRESS PROPERTY OF SENECATIONS MAY NOT BE USED OR DUPLICATED WITHOUT THE ENDAL THE STAND WILL DIFFER FROM THE FINAL PRODUCT

ROOF PLAN HOUSE NOTICE: THESE DESIGNS AND DE

PROJECT ADDRESS
SANDHIL CRANE CLUSTER
LOT#6
5787 EAST 2500 NORTH
WEEBR COUNTY, UT

CLIENT: BEARDALL

PROJECT NAME: FCH-CUSTOM-BEARDALL

SENECA DESIGN

(2) 1-3/4" X 14" LV (3) 1-3/4" X 14" LV P12X12 (DF#1, TREATED)
MITER BEAM JOINT OVER POST.
NOTCH POST TO SEAT BEAM.
PROVIDE DBL #LCE4 CAP

JOIN MULTIPLE PIECE BEAMS W/ (2) 150 @ 12° O.C.
 PROVIDE METAL FRAMING CONNECTORS (I.E. SIMPSON #CB) TO
 TE BEAMS GREATER THAN #0° TO POSTS OR TRIMMERS.
 J. LVI. IS LAMINATED VENERE LUMBER, I.E. MICROLAM, VERSALAM.
 MINIMUM LVI. SECE PROVIDE 1 68 AND 260 PS 16° FOR BTR.
 4. GLB IS GLULAM BEAM. PROVIDE 24F-V4 SPEC U.N.O.
 J. ALL STEEL BEAMS TO MEET EATH AND #20 CR 19° S 10 kB,
 THE 18 BE QUITTER.
 J. ALL STEEL BEAMS TO MEET EATH AND #20 CR 19° S 10 kB.
 J. ALE AME IS NOSBORO X-BEAM BRAND GLULAM BEAMS OR EQUIV.

SEE SHEET SD3 FOR WOOD FRAMING SPECS AND NOTES. SW#: SHEAR WALL. SEE SHEET SD3.

> SEE NOTES 1,2,3,4,5 END TRIMMER TYPE U.N.O. 1 2X4

BEAM SCHEDULE EX

MIN. BEAM OR HEADER

7. ALL BEAMS AND HEADERS MAY HAVE UP TO A 1-1/2" DIAMETER HOLE THRU THE ANY LOCATION OF THE SPAN, BUT NOT WITHIN 1" OF THE TOP OF BOTTOM OF THE DEPTH.

SHELL: 2X4 @ 24" O.C. (MIN.) SHELL VERT SUPPORT: 2X4 @ 48" O.C. (MIN.) VERT PLATES: 2X6 ACROSS TRUSSES.


FACE NAIL VERT ALONG SIDE SHEL PLATES W! (4) 16D EA. CONNECTION OR PROVIDE A35 CLIP. FACE NAIL PLATES TO TRUSSE W! (2) 16D EA TRUSS MIN.

SEE DETAIL 25, SHEET SD2

(1) LCE4 EA. BEAM TO POST) (4 POSTS TYP.)	\	P12X12
HORIZ. CORNER STRAP BEAM TO BEAM. CS16 COIL W/ 12" LAP (4 POST TYP.)	5-18" X 15" QLB	
	(CALCH1)	DROOF TRUSSES@ 24*0.C
28 SD 2		PRE-FAB DPRE-ENGOROOF
P12X:	5-1/8" X 15" GLB	P12X POST & COLU

DESIGNATION (SEE PLAN)	CAP/BASE U.N.O.□	BASE TO CONC. U.N.O.		
P4X4	3-1/2" X 3-1/2" DF#1	BC4, LCE4	ABU44Z	
P4X6	3-1/2" X 5-1/2" DF#1	BC46, LCE4	ABU46Z	
P6X6	5-1/2" X 5-1/2" DF#1	BC6, AC6	ABU66Z	
P6X8	5-1/2" X 7-1/2" DF#1	BC_, AC6	SEE PLAN	
P8X8	7-1/2" X 7-1/2" DF#1	DBL LCE4	EMBED POST	
P10X10	9-1/2" X 9-1/2" DF#1	SEE PLAN	ABU1010Z	
P12X12	11-1/2" X 11-1/2" DF#1	DBL LCE4	EMBED POST	
P6X6RS	6" X 6" DF#1	AC6	ABU66RZ	
P8X8RS	8" X 8" DF#1	SEE PLAN	ABU88RZ	
P10X10RS	10" X 10" DF#1	SEE PLAN	ABU1010RZ	
P12X12RS	12" X 12" DF#1	SEE PLAN	ABU1212RZ	
 Defin = DOUG FIR GRADE #I OR BETTER CONNECTOR MODEL NIMBERS RELIATE TO SIMPSON STRONG TIE OR USP (MITEK) RRAND WHERE APPLICABLE. OTHER CONNECTOR MODEL NUMBERS ACCEPTABLE IF ALL RATED CAPACITIES EXCEED THOSE LISTED. (LCE) & (AC.) MODELS ARE INSTALLED IN PAIRS. U.N.O. = UNICES NOTED OTHERWISE (ON THE PLANS.) 				


N-WALL BEAM SUPPORT					
SEE PLAN)	SUPPORT OR TRIMMER QUANTITY & SIZE				
2)2X4	(2) 2X4 STUDS				
3)2X4	(3) 2X4 STUDS				
4)2X4	(4) 2X4 STUDS				
5)2X4	(5) 2X4 STUDS				
6)2X4	(6) 2X4 STUDS				
2)2X6	(2) 2X6 STUDS				
3)2X6	(3) 2X6 STUDS				
4)2X6	(4) 2X6 STUDS				
5)2X6	(5) 2X6 STUDS				
6)2X6	(6) 2X6 STUDS				
ALL STUDS ARE DOUG FIR OR HEM FIR (WHITE PINE) STUD GRADE OR BTR					



PROJECT ADDRESS
SANDHIL CRANE CLUSTER
LOT #6
5787 EAST 2500 NORTH
WEBER COUNTY, UT
ADDRESION IL CO® SENECA DESIGN

CLIENT: BEARDALL

PROJECT NAME: FCH-CUSTOM-BEARDALL



ELECTRICAL BULB NOTE:

ALL FLUSH MOUNT LIGHTS TO BE A MINIMUN OF A (2) TWO BULB FIXTURE.

ALL BEDROOMS TO HAVE A 3 BULB FIXTURE, NO EXCEPTIONS

SHELVING NOTE:

ALL STANDARD DEPTH CLOSETS (0" TO 2'-11") TO HAVE A 12" TOP SHELF.

ALL WALK-IN DEPTH CLOSETS (3'-0"+) TO HAVE A 16" TOP SHELF

ALL SHELVING BELOW TOP SHELF TO BE 16" STANDARD

BASEMENT ELECTRICAL SCHEDULE

ymbol	Description	Qty
PANEL	ELECTRICAL PANEL	1
a	LIGHT - KEYLESS	30
L.E.D.	LIGHT - RECESSED - L.E.D.	2
Φ	PLUG - 110v	3
GFI ∰	PLUG - GFI	1
DED. GFI	PLUG - GFI DED.	1
SD (*) CMD	SD/ CMD	1
\$	SWITCH - 1	3
<u>\$</u> \$	SWITCH - 2	1

SENECA DESIGNI JAMES HOTH: 435-720-2087 SENECA DESIGN. JH@GMAIL. COM

PROJECT NAME: FCH-CUSTOM-BEARDALL

JI
.L.C. THEY MAY NOT BE USED OR DUPLICATED WITH OUT THE EXPRE
PRESENTATIONS ONLY. AND WILL DIFFER FROM THE FINAL PRODUCT

SENERAL CONTRACTOR:
FLINT CUSTOM HOMES

DENTIAL AND THE EXCLUSIVE PROPERTY OF SENECA DESIGN L. <u>DISCLAIMER:</u> ACTUAL SITE CONDITIONS MAY VARY FROM

INCERING COMPANY
PHONE NUMBER

ENG

DATE: 8/3/18

REVISION: R-7E

SCALE: 3/32" = 1'-

AA17

ELECTRICAL BULB NOTE:

SHELVING NOTE:

ALL FLUSH MOUNT LIGHTS TO BE A MINIMUN OF A (2) TWO BULB FIXTURE.


ALL STANDARD DEPTH CLOSETS (0" TO 2'-11") TO HAVE A 12" TOP SHELF.

APPENDIX I - CONST PLANS

ALL BEDROOMS TO HAVE A 3 BULB FIXTURE, NO EXCEPTIONS

ALL WALK-IN DEPTH CLOSETS (3'-0"+) TO HAVE A 16" TOP SHELF

ALL SHELVING BELOW TOP SHELF TO BE 16" STANDARD



MAIN ELECTRICAL SCHEDULE Symbol Description LOW VOLT - PHONE PLUG - 110+USB PLUG - 110v PLUG - CEILING

> <u>DATE:</u> 8/3/18 <u>REVISION:</u> R-7E <u>ALE:</u> 3/32" = 1'-0"

AA18

IAL AND THE EXCLUSIVE PROPERTY OF SENECA DESIGN DISCLAIMER: ACTUAL SITE CONDITIONS MAY VARY FRO

PROJECT NAME: FCH-CUSTOM-BEARDALL

ELECTRICAL BULB NOTE:

ALL FLUSH MOUNT LIGHTS TO BE A MINIMUN OF A (2) TWO BULB FIXTURE.


ALL BEDROOMS TO HAVE A 3 BULB FIXTURE, NO **EXCEPTIONS**

SHELVING NOTE:


ALL STANDARD DEPTH CLOSETS (0" TO 2'-11") TO HAVE A 12" TOP SHELF.

ALL WALK-IN DEPTH CLOSETS (3'-0"+) TO HAVE A 16" TOP SHELF

ALL SHELVING BELOW TOP SHELF TO BE 16" STANDARD



APPENDIX I - CONST PLANS



MAIN ELECTRICAL SCHEDULE Symbol Description LIGHT - CEILING FAN LIGHT - CHANDELIER α LIGHT - KEYLESS LIGHT - STRIP LIGHT 3 LIGHT-COACH LIGHT 2 LOW VOLT - T.V. PLUG - 110+USB 220 **(** PLUG - 220v CLG EAVE GFI ∰ PLUG - GFI SD () CMD SMOKE DETECTOR SWITCH - 1 SWITCH - 3

R-7E 3/32" = 1'-0"

JI SENECADESION L.C. THEY MAY NOT BE USED OR DUPLICATED WITH OUT THE EXPRE ARE ARTISTIC REPRESENTATIONS ONLY, AND WILL DIFFER FROM THE FINAL PRODUCT

ENTIAL AND THE EXCLUSIVE PROPERTY OF SENECA DESIGN L.I.

<u>DISCLAMMER.</u> ACTUAL SITE CONDITIONS MAY VARY FROM


PROJECT NAME: FCH-CUSTOM-BEARDALL

ELECTRICAL BULB NOTE:

ALL FLUSH MOUNT LIGHTS TO BE A MINIMUN OF A (2) TWO BULB FIXTURE.

ALL BEDROOMS TO HAVE A 3 BULB FIXTURE; NO EXCEPTIONS

APPENDIX I - CONST PLANS



SHELVING NOTE:

ALL STANDARD DEPTH CLOSETS (0" TO 2'-11") TO HAVE A 12" TOP SHELF.

ALL WALK-IN DEPTH CLOSETS (3'-0"+) TO HAVE A 16" TOP SHELF

ALL SHELVING BELOW TOP SHELF TO BE 16" STANDARD

UPPER ELECTRICAL SCHEDULE

Symbol	Description	Qty
	BATH FAN	4
\Rightarrow	LIGHT - CEILING FAN	1
L.E.D.	LIGHT - RECESSED - L.E.D.	55
5 5 5	LIGHT - STRIP LIGHT 3	4
PH Y	LOW VOLT - PHONE	3
T.V. ¥	LOW VOLT - T.V.	3
Ф\$	PLUG - 110+USB	5
Φ	PLUG - 110v	35
220 (PLUG - 220v	2
EAVE	PLUG - EAVE	2
GFI ∰	PLUG - GFI	8
SD ⊕ CMD	SD/ CMD	3
SD ⊕	SMOKE DETECTOR	4
\$	SWITCH - 1	21
\$\$	SWITCH - 2	5
\$ <u>\$\$</u>	SWITCH - 3	3
T-STAT	THERMOSTAT	2


JI.
SENECADESIGN LIC. THEY MAY NOT BE USED OR DUPLICATED WITH OUT THE EXPRE-WRE ARTISTIC REPRESENTATIONS ONLY. AND WILL DIFFER FROM THE FINAL PRODUCT PROJECT NAME: FCH-CUSTOM-BEARDALL IDENTIAL AND THE EXCLUSIVE PROPERTY OF SENECA DESIGN L. I DISCLAIMER: ACTUAL SITE CONDITIONS MAY VARY FROM

DATE: 8/3/18

REVISION: R-7E

CALE: 3/32" = 1'-0"

AA20




SWPPP Inspection Report

Steve Flint Custom Homes, Inc.
Beardall Residence
Lot #6 Sandhill Crane
5787 East 2500 North
Eden, UT 84310

Inspector's Name/Title: Scott Birch/Steve Flint Inspection Date:
Scope of Inspection (e.g., location, reason for inspection, etc.):
Observations (if applicable, include location of any discharges of sediment or other pollutants from the site and description of any control device that failed):
Actions Taken (list any actions taken to mitigate any observed problems):
Identify any Non-Compliance Areas:
Check here \Box if project is in compliance with the Storm Water Pollution Prevention Plan (SWPPP) and Permit.
Inspector's Signature:

BMP: Concrete Waste Management

CWM



DESCRIPTION:

Prevent or reduce the discharge of polllutants to storm water from concrete waste by conducting washout off-site, performing on-site washout ina designated area, and training employees and subcontractors.

APPLICATION:

This technique is applicable to all types of sites

INSTALLATION / APPLICATION CRITERIA:

- Store dry materials under cover, away from drainage areas
- · Minimize excess mixing of fresh concrete, mortar or cement on site
- Do not wash out concrete trucks into storm drains, open ditches, streets, or streams
- Do not allow excess concrete to be dumped on-site, except in designated areas
- When washing concrete to remove fine particles and expose the aggregate, avoid creating runoff by draining the water within a bermed or level area (6" tall X 6' wide)
- · Train employees and subcontractors in proper concrete waste management

LIMITATIONS:

Off-site washout or concrete wastes may not always be possible

MAINTENANCE:

- Inspect subcontractors to ensure that concrete wastes are being properly managed
- If using a temporary pit, dispose of hardened concrete on a regular basis

OBJECTIVES

	Housekeeping Practices
\boxtimes	Contain Waste
	Minimize Disturbed Areas
	Stabilize Disturbed Areas
	Protect Slopes/Channels
	Control Site Perimeter
	Control Internal Frosion

TARGETED POLLUTANTS

HML	
	Sediment
	Nutrients
	Heavy Metals
	Toxic Materials
	Oil & Grease
	Floatable Materials
	Bacteria & Viruses
$\boxtimes \Box \Box$	Other Waste

IMPLEMENTATION REQUIREMENTS


H W L	
	Capital Costs
	O&M Costs
	Maintenance
	Training
	Staffing
	Administrative

H = High M = Medium L = Low



BMP: Temporary Drains and Swales

TDS



DESCRIPTION:

Temporary drains and swales are used to divert off-site runoff around the construction site, divert runoff from stabilized areas around disturbed areas.

APPLICATION:

- Temporary drains and swales are appropriate for diverting and upslope runoff around unstabilized or disturbed areas of the construction site
- Prevent slope failures. Prevent damage to adjacent property. Prevents
 erosion and transport of sediments into water ways. Increases the potential for
 infiltration. Diverts sediment-laden runoff into sediment basins or traps.

INSTALLATION / APPLICATION CRITERIA:

- Temporary drainage swales will effectively convey runoff and avoid erosion if built properly
- Size temporary drainage swales using local drainage design criteria. A
 permanent drainage channel must be designed by a professional engineer
 (see the local drainage design criteria for proper design)
- At a minimum, the drain/swale should conform to predevelopment drainage patterns and capacities
- Construct the drain/swale with an uninterrupted positive grade to a stabilized outlet. Provide erosion protection or energy dissipation measures if the flow out of the drain or swale can reach an erosive velocity

LIMITATIONS:

- Temporary drains and swales or any other diversion of runoff should not adversely impact upstream or downstream properties
- Temporary drains and swales must conform to local floodplain management requirements

MAINTENANCE:

- Inspect weekly and after each rain
- Repair any erosion immediately
- Remove sediment which builds up in the swale and restrcts its flow capacity

OBJECTIVES

	Housekeeping Practices
	Contain Waste
	Minimize Disturbed Areas
	Stabilize Disturbed Areas
\boxtimes	Protect Slopes/Channels
\square	Control Site Perimeter

Control Internal Erosion

TARGETED POLLUTANTS

HML	
$\boxtimes \Box \boxtimes$	Sediment
	Nutrients
	Heavy Metals
	Toxic Materials
	Oil & Grease
	Floatable Materials
	Bacteria & Viruses
	Other Waste

IMPLEMENTATION REQUIREMENTS

Capital Costs
O&M Costs
Maintenance
Training
Staffing
Administrative

H = High M = Medium L = Low



BMP: Street Sweeping





DESCRIPTION:

Prevent sediment from entering storm water by sweeping the streets near construction activities.

APPLICATION:

 Useful for any paved streets near construction sites where sediment is blown, tracked, or spilled onto the streets.

INSTALLATION / APPLICATION CRITERIA:

- The equipment used should be appropriate for the conditions. Vacuum sweepers work more effectively when the area is dry. Brush sweepers work better when the sediment is wet or stuck to the surface.
- Mechanical equipment should be operated and maintained according to the manufacturer's recommendations

LIMITATIONS:

- · Is labor and equipment intensive
- May cause dust

MAINTENANCE:

 The street should be checked daily for any sediment deposits. Street sweeping should be implemented whenever sediment from construction activity is found on the streets

OBJECTIVES

\bowtie	Housekeeping Practices
	Contain Waste
	Minimize Disturbed Areas
	Stabilize Disturbed Areas
	Protect Slopes/Channels
\boxtimes	Control Site Perimeter
	Control Internal Frosion

TARGETED POLLUTANTS

HINL	
$\boxtimes \Box \Box$	Sediment
	Nutrients
	Heavy Metals
	Toxic Materials
	Oil & Grease
	Floatable Materials
	Bacteria & Viruses
	Other Waste

IMPLEMENTATION REQUIREMENTS


	Capital Costs
	O&M Costs
$\boxtimes \Box \Box$	Maintenance
	Training
	Staffing
$\square\square\boxtimes$	Administrative

H = High M = Medium L = Low



BMP: Stabilized Construction Entrance

SCE



DESCRIPTION:

A stabilized pad of crushed stone located where construction traffic enters or leaved the site from or to paved surface.

APPLICATION:

At any point of ingress and egress at a construction site where adjacent traveled way is paved. Generally applies to sites over 2 acres unless special conditions exist.

INSTALLATION / APPLICATION CRITERIA:

- · Clear and grub area and grade to provide maximum slope of 2%
- Compact subgrade and place filter fabric if desired (recommended for entrances to remain for more than 3 months
- Place coarse aggregate, 3-6 inches in size, to a minimum depth of 8 inches

LIMITATIONS:

- Requires periodic top dressing with additional stones
- Should be used in conjuction with street sweeping on adjacent public right-ofway

MAINTENANCE:

- Inspect daily for loss of gravel or sediment buildup
- Inspect adjacent roadway for sediment deposit and clean by sweeping or shoveling
- Repair entrance and replace gravel as required to maintain control in good working condition
- Expand stabilized area as required to accommodate traffic and prevent erosion at driveways

OBJECTIVES

\boxtimes	Housekeeping Practices
	Contain Waste
	Minimize Disturbed Areas
	Stabilize Disturbed Areas
	Protect Slopes/Channels
\boxtimes	Control Site Perimeter
	Control Internal Erosion

TARGETED POLLUTANTS

HIVIL	
$\boxtimes \Box \Box$	Sediment
	Nutrients
	Heavy Metals
	Toxic Materials
	Oil & Grease
	Floatable Materials
	Bacteria & Viruses
	Other Waste

IMPLEMENTATION REQUIREMENTS

Capital Costs
O&M Costs
Maintenance
Training
Staffing
Administrative

H = High M = Medium L = Low



APPENDIX K - BMP SPECS & DETAILS

BMP: Portable Toilet

DESCRIPTION:

Temporary on-site sanitary facilities for construction personnel.

APPLICATION:

All sites with no permanent sanitary facilities or where permanent facility is too far from activities.

INSTALLATION / APPLICATION CRITERIA:

- Locate portable toilets in a convenient locations throughout the site
- Prepare level, gravel surface and provide clear access to the toilets for servicing and for on-site personnel
- Construct earth berm perimiter (see Earth Berm Barrier Sheet), control for spill / leak protection.
- Anchor the portable toilet to prevent tipping

LIMITATIONS:

No limitations

MAINTENANCE:

- Portable toilets should be maintained in good working order by licensed service with daily observation for leak detection
- Regular waste collection should be arranged with licensed service
- All waste should be deposited in sanitary sewer system for treatment with appropriate agency approval

OBJECTIVES

PT

\boxtimes	Housekeeping Practices
\boxtimes	Contain Waste
	Minimize Disturbed Areas
	Stabilize Disturbed Areas
	Protect Slopes/Channels
	Control Site Perimeter
	Control Internal Fracion

TARGETED POLLUTANTS

HML	
	Sediment
	Nutrients
	Heavy Metals
$\boxtimes \Box \Box$	Toxic Materials
	Oil & Grease
	Floatable Materials
$\boxtimes \Box \Box$	Bacteria & Viruses
$\square\square$	Other Waste

IMPLEMENTATION REQUIREMENTS


	Capital Costs
	O&M Costs
	Maintenance
	Training
	Staffing
$\square\square\boxtimes$	Administrative

H = High M = Medium L = Low



BMP: Materials Storage

MS



DESCRIPTION:

Controlled storage of on-site materials.

APPLICATION:

- · Storage of hazardous, toxic, and all chemical substances
- Any construction site with outside storage of materials

INSTALLATION / APPLICATION CRITERIA:

- Designate a secured area with limited access as the storage location. Ensure no waterways or drainage paths are nearby
- Construct compacted earthen berm (See Earth Berm Barrier Information Sheet), or similar perimeter containment around storage location for impoundment in the case of spills
- Ensure all on-site personnel utilize designated storage area. Do not store excessive amounts of material that will not be utilized on site
- For active use of materials away from the storage area ensure materials are not set directly on the ground and are covered when not in use. Protect storm drainage during use

LIMITATIONS:

- Does not prevent contamination due to mishandling of products
- Spill Prevention and Response Plan still required
- Only effective if materials are actively stored in controlled location

MAINTENANCE:

- Inspect daily and repair any damage to perimeter impoundment or security fencing
- Check materials are being correctly stored (i.e. standing upright, in labeled containers, tightly capped) and that no materials are being stored away from the designated location

OBJECTIVES

\boxtimes	Housekeeping Practices
\boxtimes	Contain Waste
	Minimize Disturbed Areas
	Stabilize Disturbed Areas
	Protect Slopes/Channels
	Control Site Perimeter
	Control Internal Erosion

TARGETED POLLUTANTS

HML	
	Sediment
	Nutrients
	Heavy Metals
$\boxtimes \Box \Box$	Toxic Materials
	Oil & Grease
	Floatable Materials
	Bacteria & Viruses
	Other Waste

IMPLEMENTATION REQUIREMENTS

HIVIL	
	Capital Costs
	O&M Costs
	Maintenance
$\boxtimes \Box \Box$	Training
	Staffing
	Administrative


H = High M = Medium L = Low



APPENDIX K - BMP SPECS & DETAILS

BMP: Inlet Protection - Gravel Bags

IP-GB



DESCRIPTION:

Sediment barrier erected around storm drain inlet.

APPLICATION:

Construct at storm drainage inlets located down-gradient of areas to be disturbed by construction

INSTALLATION / APPLICATION CRITERIA:

- Provide up-gradient sediment controls, such as silt fence during construction of inlet
- When construction of curb and gutter and roadway is complete, install gravel filled bags around perimeter of inlet
- · Fill to recommended levels to reduce splitting of bags

LIMITATIONS:

- Recommended maximum contributing drainage area of one acre
- Requires shallow sloped adjacent to inlet.

MAINTENANCE:

- Inspect inlet protection following storm event and at a minimum of once every 14 days.
- Remove accumulated sediment when it reaches half the height of the bag.
- Look for bypassing or undercutting and repair or realign as needed.
- · Replace and clean up spilled gravel when bags split.

OBJECTIVES

\boxtimes	Housekeeping Practices
	Contain Waste
	Minimize Disturbed Areas
	Stabilize Disturbed Areas
	Protect Slopes/Channels
\boxtimes	Control Site Perimeter
\boxtimes	Control Internal Erosion

TARGETED POLLUTANTS

HML	
$\boxtimes \Box \Box$	Sediment
	Nutrients
$\square\square\boxtimes$	Heavy Metals
$\square\square\boxtimes$	Toxic Materials
$\square\square\boxtimes$	Oil & Grease
$\boxtimes \Box \Box$	Floatable Materials
$\square\square\boxtimes$	Bacteria & Viruses
$\square\square$	Other Waste


IMPLEMENTATION REQUIREMENTS

	Capital Costs
	O&M Costs
	Maintenance
	Training
	Staffing
$\square\square\boxtimes$	Administrative

 $\mathbf{H} = \mathbf{High} \ \mathbf{M} = \mathbf{Medium} \ \mathbf{L} = \mathbf{Low}$



BMP: Dust Controls DC



DESCRIPTION:

Dust control measures are used to stabilize soil from wind erosion, and reduce dust by construction activities.

APPLICATION:

Dust control is useful in any process area, loading and unloading area, material handling agreas, and transfer areas where dust is generated. Street sweepin gis limited to areas that are paved.

INSTALLATION / APPLICATION CRITERIA:

- Mechanical dust collection systems are designed according to the size of dust particles and the amount of air to be processed. Manufacturers' recommendations should be followed for installation (as well as the design of the equipment.
- Two kinds of street sweepers are common: brush and vacuum. Vacuum sweepers are more efficient and work best when the area is dry.
- Mechanical equipment should be operated according to the manufacturers' recommendations and should be inspected regularly.

LIMITATIONS:

- More elaborate equipment may be impossible to maintain by plant personnel
- Is labor and equipment intensive and may not be effective for all pollutants (street sweepers)

MAINTENANCE:

If water sprayers are used, dust-contaminated waters should be collected and taken for treatment. Areas will probabley need to be resprayed to keep dust from spreading.

OBJECTIVES

\boxtimes	Housekeeping Practices
	Contain Waste
	Minimize Disturbed Areas
\boxtimes	Stabilize Disturbed Areas
	Protect Slopes/Channels
	Control Site Perimeter
	Control Internal Erosion

TARGETED POLLUTANTS

HML	
$\boxtimes \Box \Box$	Sediment
	Nutrients
	Heavy Metals
	Toxic Materials
	Oil & Grease
	Floatable Materials
	Bacteria & Viruses
	Other Waste

IMPLEMENTATION REQUIREMENTS

	Capital Costs
	O&M Costs
	Maintenance
	Training
	Staffing
$\square\square\square$	Administrative

H = High M = Medium L = Low



Appendix L – Beardall Residence SWPPP Sign

SWPPP

SWPPP available to review:

Online -

https://1drv.ms/w/s!AqM4YewZfdltlcMyNxRDVWMX_A_jNw

Hardcopy – 1410 North Hill Field Road Suite 1 Layton, UT

Call-

Scott 801-698-3473 Steve 801-779-1807