

# Storm Water Pollution Prevention Plan

## for:

Gallop Bend Subdivision  
3662 West 2550 South  
Taylor, UT 84401

## Operator(s):

JF Gallop Bend LLC  
Brock Loomis  
1148 West Legacy Crossing Blvd. Suite 400  
Centerville, UT 84014  
801-814-1914  
brock@jfcapital.com

## SWPPP Contact(s):

JF Gallop Bend LLC  
Brock Loomis  
1148 West Legacy Crossing Blvd. Suite 400  
Centerville, UT 84014  
801-814-1914  
brock@jfcapital.com

## SWPPP Preparation Date:

01 / 23 / 2017

*Estimated Project Dates:*

**Project Start Date:** 01 / 24 / 2017  
**Project Completion Date:** 01 / 24 / 2018

---

## Contents

---

<b>SECTION 1: CONTACT INFORMATION/ RESPONSIBLE PARTIES.....</b>	<b>31</b>
1.1 Owner(s), Operator, Contractors .....	31
1.2 Storm Water Team.....	33
<b>SECTION 2: SITE EVALUATION, ASSESSMENT, &amp; PLANNING .....</b>	<b>34</b>
2.1 Project/Site Information.....	34
2.2 Nature of Construction Activity.....	35
2.3 Construction Site Estimates .....	35
2.4 Soils, Slopes, Vegetation, and Current Drainage Patterns .....	36
2.7 Site Features and Sensitive Areas to be Protected .....	39
2.8 Maps .....	39
<b>SECTION 3: POLLUTION PREVENTION STANDARDS.....</b>	<b>40</b>
3.1 Potential Sources of Pollution .....	43
3.2 Non-Stormwater Discharges .....	44
3.3 Natural Buffers or Equivalent Sediment Controls .....	44
<b>SECTION 4: EROSION AND SEDIMENT CONTROLS.....</b>	<b>45</b>
4.1 Minimize Disturbed Area and Protect Natural Features and Soil.....	45
4.2 Establish Perimeter Controls and Sediment Barriers.....	45
4.3 Retain Sediment On-Site .....	45
4.4 Establish Stabilized Construction Exits.....	45
4.5 Protect Slopes.....	46
4.6 Stockpiled Sediment or Soil .....	46
4.7 Minimize Dust .....	46
4.8 Topsoil .....	47
4.9 Soil Compaction.....	47
4.10 High Altitude/Heavy Snows.....	47
4.11 Linear Activities.....	47
4.12 Chemical Treatment.....	48
4.13 Stabilize Soils.....	49
4.14 Final Stabilization.....	49
<b>SECTION 5: POLLUTION PREVENTION .....</b>	<b>50</b>
5.1 Spill Prevention and Response .....	50
5.2 Construction and Domestic Waste.....	51
5.3 Washing of Applicators and Containers used for Concrete, Paint or Other Materials .....	52
5.4 Establish Proper Building Material Staging Areas .....	52
5.5 Establish Proper Equipment/Vehicle Fueling and Maintenance Practices.....	53
5.6 Control Equipment/Vehicle Washing .....	53
5.7 Pesticides, Herbicides, Insecticides, Fertilizers, and Landscape Materials .....	53
5.8 Other Pollution Prevention Practices .....	53
<b>SECTION 6: INSPECTIONS &amp; CORRECTIVE ACTIONS.....</b>	<b>54</b>
6.1 Inspections.....	54
6.2 Corrective Actions.....	54
6.3 Delegation of Authority.....	55
<b>SECTION 7: TRAINING AND RECORDKEEPING .....</b>	<b>56</b>

7.1	Training .....	56
7.2	Recordkeeping .....	56
7.3	Log of Changes to the SWPPP .....	56
<b>SECTION 8: WATER QUALITY .....</b>		<b>40</b>
8.1	UIC Class 5 Injection Wells .....	40
8.2	Discharge Information .....	40
8.3	Receiving Waters .....	40
8.4	Impaired Waters .....	41
8.5	High Water Quality .....	41
8.6	Dewatering Practices .....	41
8.7	Control Stormwater Flowing onto and through the Project .....	41
8.8	Protect Storm Drain Inlets .....	42
<b>SECTION 9: POST-CONSTRUCTION BMPs .....</b>		<b>Error! Bookmark not defined.</b>
<b>SECTION 10: CERTIFICATION .....</b>		<b>57</b>
<b>SWPPP APPENDICES .....</b>		<b>57</b>
Appendix A – General Location Map		
Appendix B – Site Maps		
Appendix C – Construction General Permit & MS4 Ordinance		
Appendix D – NOI and Acknowledgement Letter from State and MS4		
Appendix E – Inspection Reports		
Appendix F – Corrective Action Log (or in Part 5.3)		
Appendix G – SWPPP Amendment Log (or in Part 6.2)		
Appendix H – Subcontractor Certifications/Agreements		
Appendix I – Grading and Stabilization Activities Log (or in Part 6.1)		
Appendix J – Training Log		
Appendix K – Delegation of Authority		
Appendix L – Additional Information (i.e., Endangered Species and Historic Preservation Documentation; other permits such as dewatering, stream alteration, wetland; and out of date SWPPP documents)		
Appendix M – BMP Specifications		

CGP means “Construction General Permit” (for storm water)

## SECTION 1: CONTACT INFORMATION/ RESPONSIBLE PARTIES

### 1.1 Owner(s) & Contractors

**Owner(s):**

JF Gallop Bend LLC  
Chad Bessinger  
1148 West Legacy Crossing Blvd., Suite 400  
Centerville, UT 84014  
801-335-8500  
[chad@jfcapital.com](mailto:chad@jfcapital.com)

**Project Manager(s):**

JF Capital  
Brock Loomis, P.E.  
1148 West Legacy Crossing Blvd., Suite 400  
Centerville, UT 84014  
801-335-8500  
[brock@jfcapital.com](mailto:brock@jfcapital.com)

**Site Supervisor(s):**

JF Capital  
Brock Loomis, P.E.  
1148 West Legacy Crossing Blvd., Suite 400  
Centerville, UT 84014  
801-335-8500  
[brock@jfcapital.com](mailto:brock@jfcapital.com)

**SWPPP Contact(s):**

JF Capital  
Brock Loomis, P.E.  
1148 West Legacy Crossing Blvd., Suite 400  
Centerville, UT 84014  
801-335-8500  
[brock@jfcapital.com](mailto:brock@jfcapital.com)

**This SWPPP was Prepared by:**

Brock Loomis, P.E.  
1148 West Legacy Crossing Blvd., Suite 400  
Centerville, UT 84014  
801-335-8500  
[brock@jfcapital.com](mailto:brock@jfcapital.com)

**Subcontractor(s):**

**Emergency 24-Hour Contact:**

JF Gallop Bend LLC  
Brock Loomis  
801-8141914

## **1.2 Storm Water Team**

Oversees Construction; maintains BMPs

Project Manager

Brock Loomis

801-814-1914

brock@jfcapital.com

Installs and Maintains BMPs

Michelle Collins

Kapp Construction Development

801-393-7360

michelle@kappcompanies.com

Storm Water Inspections

Michelle Collins

Kapp Construction Development

801-393-7360

michelle@kappcompanies.com

## SECTION 2: SITE EVALUATION, ASSESSMENT, & PLANNING

### 2.1 Project/Site Information

Project/Site Name: Gallop Bend Subdivision

Project Street/Location: 3662 West 2550 South

City: Taylor State: UT ZIP Code: 84401

County: Weber County

Latitude/Longitude (Use **one** of three possible formats, and specify method)

Latitude:

1. 41 ° 13 ' 17" N (degrees, minutes, seconds)

Longitude:

1. 112 ° 04 ' 05" W (degrees, minutes, seconds)

Method for determining latitude/longitude:

USGS topographic map (specify scale: \_\_\_\_\_)  EPA Web site  GPS

Other (please specify): Google Earth

Is the project located in Indian country?  Yes  No

If yes, name of Reservation, or if not part of a Reservation, indicate "not applicable." \_\_\_\_\_

Is this project considered a federal facility?  Yes  No

UPDES project or permit tracking number\*: UTR378585

*\*(This is the unique identifying number assigned to your project by your permitting authority after you have applied for coverage under the appropriate National Pollutant Discharge Elimination System (UPDES) construction general permit.)*

## 2.2 Nature of Construction Activity

Nature of Construction: JF Gallop Bend LLC will be doing construction activities at Parkwood.

Development: Demolition of existing structures, grading, installation of utilities, installation of road, curbs, gutters, and sidewalks.

Residential/Lots Owned: Grading of individual lots, excavation for foundations, vertical construction of residential homes, and landscaping for final stabilization.

What is the function of the construction activity?

Residential    Commercial    Industrial    Road Construction    Linear Utility

Other (please specify): Development

Estimated Project Start Date:                      01 / 24 / 2017

Estimated Project Completion Date:              01 / 24 / 2018

## 2.3 Construction Site Estimates

The following are estimates of the construction site.

Total project area:	22.35 acres
Construction site area to be disturbed:	10 acres
Percentage impervious area before construction:	1 %
Runoff coefficient before construction:	.10
Percentage impervious area after construction:	14.5%
Runoff coefficient after construction	0.26



## 2.4 Soils, Slopes, Vegetation, and Current Drainage Patterns

Soil type(s):



**MAP UNIT LEGEND**

<b>Map Unit Symbol</b>	<b>Map Unit Name</b>	<b>Acres in AOI</b>	<b>Percent of AOI</b>
FcB	Francis loamy fine sand, 0 to 3 percent slopes	0.1	0.5%
LcB	Layton loamy fine sand, 0 to 3 percent slopes	18.6	71.3%
PyB	Preston fine sand, duned, 1 to 10 percent slopes	2.9	11.2%
So	Syracuse loamy fine sand, 0 to 2 percent slopes	4.0	15.5%
Sy	Syracuse loamy fine sand, moderately saline, sodic, 0 to 2 percent slopes	0.4	1.4%
<b>Totals for Area of Interest</b>		<b>26.1</b>	<b>100.0%</b>

Slopes (describe current slopes and note any changes due to grading or fill activities):

Prior to Construction: The site slopes to the south and to the east. Slopes prior to construction do not exceed 3%.

During Construction: The site will be graded and certain areas of the site will be modified. In general drainage patters during construction should remain similar to those prior to construction.

After Construction: The site will be graded so that storm water will be directed to the storm drain on site.

Drainage Patterns (describe current drainage patterns and note any changes dues to grading or fill activities):

Prior to Construction: The site drains to the south and to the east. Storm water drains in to the ditch running along the north side of 2550 South Street.

During Construction: A storm drain system will be installed on site.

After Construction: The site will drain to storm drains on site.

Vegetation:

Prior to Construction: There are grasses, pumpkin plants, trees, bushes and weeds on site.

During Construction: Much of the vegetation will be removed for construction purposes.

After Construction: The site will be landscaped for final stabilization.

Other:

## **2.5 Emergency Related Projects**

Emergency-Related Project?                       Yes                       No

## **2.6 Phase/Sequence of Construction Activity**

Phase I

- Development: Demolition of existing structures, grading, installation of utilities, installation of a road, curbs, gutters, and sidewalks.
- Approximately 4 months (January 2017 – April 2017)
- Silt fence, stabilized construction exit, street sweeping, stockpile containment, water truck(if needed), inlet protection, washout area, dumpster, and portable toilet.
- Temporary stabilization is not needed since vertical construction is expected to start within 21 days of completion.

Phase II

- Residential: Grading of individual lots, excavation for foundations, construction of residential homes, and landscaping for final stabilization.
- From April 2017 to completion of the project.
- Cutback curbs, silt fence, street sweeping, stockpile containment, water truck(if needed), inlet protection, washout area, dumpster, and portable toilet.
- Cutback curbs to be left in place until the lots are either landscaped by JF Gallop Bend LLC or the homeowner.

## **2.7 Site Features and Sensitive Areas to be Protected**

No sensitive areas to be protected.

## **2.8 Maps**

Include the site maps with the SWPPP (Appendix A).

## SECTION 3: WATER QUALITY

### 3.1 UIC Class 5 Injection Wells

- French Drain
- Commercially Manufactured pre-cast or pre-built subsurface infiltration system
- Drywell(s), seepage pit(s), improved sinkhole(s)

Description of your Class V Injection Well:

Not applicable.

DWQ contact information:

Name:

Date:

Additional information:

Local Requirements:

### 3.2 Discharge Information

Does your project/site discharge storm water into a Municipal Separate Storm Sewer System (MS4)?  Yes  No

List the MS4 that receives the discharge from the construction project: [INSERT TEXT HERE](#)

Are there any surface waters that are located within 50 feet of your construction disturbances?

Yes  No

List the water body: [Irrigation ditch running along the north side of 2550 South Street.](#)

### 3.3 Receiving Waters

**Table 1 – Names of Receiving Waters** (see <http://wq.deq.utah.gov>)

Name(s) of the first surface water that receives storm water directly from your site and/or from the MS4. (note: multiple rows provided where your site has more than one point of discharge that flows to different surface waters)
<b>1. North Branch Wilson Canal to the Weber River</b>
<b>2.</b>
<b>3.</b>
<b>4.</b>

### 3.4 Impaired Waters

**Table 2. - Impaired Waters** (Answer the following for each surface water listed in Table 1 above) (see <http://wq.deq.utah.gov> look in the bottom half of the left hand column)

	Is this surface water listed as "impaired"?	If you answered yes, then answer the following:		
		What pollutant(s) are causing the impairment?	Has a TMDL been completed?	Pollutant(s) for which there is a TMDL
1.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Ammonia, DO, Chlorine,	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Ammonia, DO, Chlorine
2.	<input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No	
3.	<input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No	
4.	<input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No	
5.	<input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No	
6.	<input type="checkbox"/> Yes <input type="checkbox"/> No		<input type="checkbox"/> Yes <input type="checkbox"/> No	

### 3.5 High Water Quality

**Table 3 – High Water Quality** (Answer the following for each surface water listed in Table 1 above) (see <http://wq.deq.utah.gov> look in the bottom half of the left hand column)

	Is this surface water designated as High Water Quality? (see Appendix C)	If you answered yes, specify which category the surface water is designated as?
1.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> Category 1 <input type="checkbox"/> Category 2
2.	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Category 1 <input type="checkbox"/> Category 2
3.	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Category 1 <input type="checkbox"/> Category 2
4.	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Category 1 <input type="checkbox"/> Category 2
5.	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Category 1 <input type="checkbox"/> Category 2
6.	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Category 1 <input type="checkbox"/> Category 2

### 3.6 Dewatering Practices

**BMP Description:** Dewatering is not expected to take place on site. If dewatering is needed then the proper permits will be obtained and the SWPPP will be updated.

<b>Installation Schedule:</b>	
<b>Maintenance and Inspection:</b>	
<b>Responsible Staff:</b>	

### 3.7 Control Storm Water Flowing onto and through the Project

**BMP Description:** Cutback Curbs: - Acts as a sediment basin by capturing water prior to running into the street and let it either filter into the ground or evaporate into the water.

<b>Installation Schedule:</b>	Once curbs are installed.
<b>Maintenance and</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or

<b>Inspection:</b>	greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC
<b>BMP Description:</b> Silt Fence – Prevents sediment from leaving the site.	
<b>Installation Schedule:</b>	Prior to development activities
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

### 3.8 Protect Storm Drain Inlets

<b>BMP Description:</b> Inlet Protection	
<b>Installation Schedule:</b>	Beginning of construction activities.
<b>Maintenance and Inspection:</b>	Bi-Weekly and within 24 hours of applicable storm events.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

## SECTION 4: POLLUTION PREVENTION STANDARDS

### 4.1 Potential Sources of Pollution

Activities	Check with an X the activities that apply	Sediment	Nutrients	Heavy Metals	pH (acids and bases)	Pesticides & Herbicides	Oil & Grease	Bacteria & Viruses	Trash, Debris, Solids	Other Pollutants
Clearing, grading, excavating, and un-stabilized areas	<input checked="" type="checkbox"/>	√							√	
Paving operations	<input checked="" type="checkbox"/>	√					√		√	
Concrete washout, stucco and cement waste	<input checked="" type="checkbox"/>			√	√				√	
Structure construction, painting, cleaning	<input checked="" type="checkbox"/>			√	√				√	√
Demolition and debris disposal	<input checked="" type="checkbox"/>	√							√	
Dewatering operations	<input type="checkbox"/>	√							√	
Waterline flushing	<input checked="" type="checkbox"/>	√	√		√				√	√
Material Delivery and storage	<input checked="" type="checkbox"/>	√	√	√	√		√		√	√
Material use during building process	<input checked="" type="checkbox"/>		√	√	√		√		√	√
Solid waste disposal	<input checked="" type="checkbox"/>								√	√
Hazardous Waste, contaminated spills	<input type="checkbox"/>			√	√	√	√			√
Sanitary waste	<input checked="" type="checkbox"/>		√		√			√		
Vehicle/equipment fueling, maintenance, use and storage	<input checked="" type="checkbox"/>						√		√	√
Landscaping operations	<input checked="" type="checkbox"/>	√	√			√			√	√
<i>Describe others</i>	<input type="checkbox"/>									



## 4.2 Non-Storm Water Discharges

List allowable non-storm water discharges and the measures used to eliminate or reduce them and to prevent them from becoming contaminated:

Authorized Non-Storm Water Discharges	Comments
Water used to control dust	A water truck will be brought on site and used, as needed, to control dust.

**BMP Description:** Water Truck

<b>Installation Schedule:</b>	Brought on site as needed throughout construction
<b>Maintenance and Inspection:</b>	Make sure the water tank has adequate amounts of water. Dust will be observed daily.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

## 4.3 Natural Buffers or Equivalent Sediment Controls

### Buffer Compliance Alternatives

Are there any surface waters within 50 feet of your project's earth disturbances?  YES  NO  
(Note: If no, no further documentation is required for the SWPPP Template.)

## SECTION 5: EROSION AND SEDIMENT

### 5.1 Minimize Disturbed Area and Protect Natural Features and Soil

The majority of the site will need to be disturbed for construction purposes. Most of the disturbance will take place for development and home construction. The other areas will be left where possible and not disturbed. Inspection will be done every 14 days and within 24 hrs. of a rain event of 0.5 inches or greater.

### 5.2 Establish Perimeter Controls and Sediment Barriers

**BMP Description:** Cutback Curbs: - Acts as a sediment basin by capturing water prior to running into the street and let it either filter into the ground or evaporate into the water.

<b>Installation Schedule:</b>	Once curbs are installed.
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

**BMP Description:** Silt Fence – Prevents sediment from leaving the site.

<b>Installation Schedule:</b>	Prior to development activities
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

### 5.3 Retain Sediment On-Site

**BMP Description:** Cutback Curbs: - Acts as a sediment basin by capturing water prior to running into the street and let it either filter into the ground or evaporate into the water.

<b>Installation Schedule:</b>	Once curbs are installed.
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

### 5.4 Establish Stabilized Construction Exits

**BMP Description:** Establish Stabilized Construction Exits – Prevents vehicles from tracking out sediment when leaving the site.

<b>Installation Schedule:</b>	Prior to development activities.
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.

<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC
---------------------------	--

### 5.5 Protect Slopes

**BMP Description:** Monitor for Erosion – If erosion occurs then the spot will be smoothed over and stabilized.

<b>Installation Schedule:</b>	Throughout construction as needed
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

### 5.6 Stockpiled Soil or Other Erodible Material

**BMP Description:** Stockpile Containment – Stockpiles must have a sediment control around them when they are left in one location for more than three days. The stockpile containment will include silt fence around the stockpile. Stockpiles will be watered to form a crust that prevents loose sediment from being blown off the stockpile.

<b>Installation Schedule:</b>	Installed around stockpiles that have been left in place, or are going to be left in place, for three days.
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

### 5.7 Minimize Dust

**BMP Description:** Water Truck

<b>Installation Schedule:</b>	Brought on site as needed through construction.
<b>Maintenance and Inspection:</b>	Make sure the water tank has adequate amounts of water. Dust will be observed daily.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

## 5.8 Topsoil

**BMP Description:** Topsoil will be stockpiled and saved where possible. Please refer to 4.6 for stockpile containment.

<b>Installation Schedule:</b>	Excavation
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

## 5.9 Soil Compaction

**Instructions:**

- In areas where final vegetative stabilization will occur or where infiltration practices will be installed, describe the controls, including design, installation, and maintenance specifications that will be used to restrict vehicle or equipment access or condition the soil for seeding or planting.

**BMP Description:** Vehicle access will be minimized. Soil conditioning will occur during landscaping. Vehicle traffic will be confined to the road areas.

<b>Installation Schedule:</b>	Throughout construction
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

## 5.10 High Altitude/Heavy Snows

NA

## 5.11 Linear Activities

NA

## 5.12 Chemical Treatment

**Instructions (see UCGP Parts 2.1.3.c and 7.2.9.b):**

- If you are using treatment chemicals at your site, provide details for each of the items below. This information is required as part of the SWPPP requirements in CGP Part 7.2.9.b.

### **Soil Types**

List all the soil types (including soil types expected to be found in fill material) that are expected to be exposed during construction and that will be discharged to locations where chemicals will be applied: [Chemicals will not be used on site.](#)

### **Treatment Chemicals**

List all treatment chemicals that will be used at the site and explain why these chemicals are suited to the soil characteristics: [NA](#)

Describe the dosage of all treatment chemicals you will use at the site or the methodology you will use to determine dosage: [NA](#)

Provide information from any applicable Material Safety Data Sheets (MSDS): [NA](#)

Describe how each of the chemicals will be stored: [NA](#)

Include references to applicable state or local requirements affecting the use of treatment chemicals, and copies of applicable manufacturer's specifications regarding the use of your specific treatment chemicals and/or chemical treatment systems: [NA](#)

### **Special Controls for Cationic Treatment Chemicals (if applicable)**

If you have been authorized by your applicable Regional Office to use cationic treatment chemicals, include the official EPA authorization letter or other communication, and identify the specific controls and implementation procedures you are required to implement to ensure that your use of cationic treatment chemicals will not lead to a violation of water quality standards: [NA](#)

### **Schematic Drawings of Storm Water Controls/Chemical Treatment Systems**

Provide schematic drawings of any chemically-enhanced storm water controls or chemical treatment systems to be used for application of treatment chemicals: [NANA](#)

### **Training**

Describe the training that personnel who handle and apply chemicals have received prior to permit coverage, or will receive prior to the use of treatment chemicals: [NA](#)

### 5.13 Stabilize Soils

**Instructions:**

- Describe controls (e.g., interim seeding with native vegetation, hydroseeding) to stabilize exposed soils where construction activities have temporarily or permanently ceased. Also describe measures to control dust generation. Avoid using impervious surfaces for stabilization whenever possible. (For more information, see *SWPPP Guide*, Chapter 4, ESC Principle 4.)
- Also, see EPA's *Seeding BMP Fact Sheet* at <https://www.epa.gov/npdes/national-menu-best-management-practices-bmps-stormwater#constr>

**BMP Description:** Landscaping - The site will be permanently stabilized with landscaping. Temporary stabilization will not be needed since residential building will commence immediately following development activities. Cutback curbs will be left in place until landscaping occurs either by the homeowner or by JF Gallop Bend, LLC.

<input checked="" type="checkbox"/> <b>Permanent</b> <input type="checkbox"/> <b>Temporary</b>	
<b>Installation Schedule:</b>	After vertical construction is complete.
<b>Maintenance and Inspection:</b>	The site will be turned over to the homeowners for maintenance of landscaping.
<b>Responsible Staff:</b>	Homeowner

### 5.14 Final Stabilization

**BMP Description:** Landscaping – The site will be permanently stabilized with landscaping.

<b>Installation Schedule:</b>	After vertical construction is complete.
<b>Maintenance and Inspection:</b>	The site will be turned over to the homeowners for maintenance of landscaping.
<b>Responsible Staff:</b>	Homeowner

## SECTION 6: POLLUTION PREVENTION

### 6.1 Spill Prevention and Response

A small spill kit will be kept on trucks with hydraulic lines and will include a broom, absorbents, gloves, and a fire gallon bucket.

Any discharges in 24 hours equal to or in excess of the reportable quantities listed in 40 CFR 117, 40 CFR 110, and 40 CFR 302 will be reported to the National Response Center and the Division of Water Quality (DWQ) as soon as practical after knowledge of the spill is known to the permittees. The permittee shall submit within 14 calendar days of knowledge of the release a written description of: the release (including the type and estimate of the amount of material released), the date that such release occurred, the circumstances leading to the release, and measures taken and/or planned to be taken to the Division of Water Quality (DWQ), 288 North 1460 West, P.O. Box 144870, Salt Lake City, Utah 84114-4870. The Storm Water Pollution Prevention Plan must be modified within 14 calendar days of knowledge of the release to provide a description of the release, the circumstances leading to the release, and the date of the release. In addition, the plan must be reviewed to identify measures to prevent the reoccurrence of such releases and to respond to such releases, and the plan must be modified where appropriate.

Agency	Phone Number
National Response Center	(800) 424-8802
Division of Water Quality ( DWQ) 24-Hr Reporting	(801)-231-1769 (801) 536-4123
Utah Department of Health Emergency Response	(801) 580-6681

Material	Media Released To	Reportable Quantity
Engine oil, fuel, hydraulic & brake fluid	Land	25 gallons
Paints, solvents, thinners	Land	100 lbs. (13 gallons)
Engine oil, fuel, hydraulic & brake fluid	Water	Visible Sheen
Antifreeze, battery acid, gasoline, engine degreasers	Air, Land, Water	100 lbs. (13 gallons)
Refrigerant	Air	1 lb.

## **SPILL RESPONSE PLAN**

Spills require action. Ensure your people are safe, then on-site equipment and property, then the environment.

- 1<sup>st</sup> Priority: Protect all People
- 2<sup>nd</sup> Priority: Protect Equipment and Property
- 3<sup>rd</sup> Priority: Protect the Environment

1. Make sure the spill area is safe to enter and that it does not pose an immediate threat to health or safety of any person.
2. Stop the spill source. Refer to MSDS sheets so that the spilled material can be handled properly.
3. Check for hazards (flammable material, noxious fumes, cause of spill) - If flammable liquid, turn off engines and nearby electrical equipment. If serious hazards are present leave area and call 911. **LARGE SPILLS ARE LIKELY TO PRESENT A HAZARD.**
4. Call co-workers and supervisor for assistance and to make them aware of the spill and potential dangers.
5. If possible, stop spill from entering storm drain (use absorbent or other material as necessary, close valve to drain, cover or plug drain)
6. Stop spill from spreading (use absorbent or containment materials)
7. If spilled material has entered a storm drain then check oil/water interceptor or catch basins then notify the local city. Clean out the storm drain if possible. Do not spray spilled materials down the storm drain.
8. Clean up spilled material/absorbent (do not flush area with water) - If outside clean-up service is required, phone numbers of qualified clean up companies is available on following pages.
9. Properly dispose of cleaned material/absorbent into secure container for disposal as hazardous waste
10. Make sure cleaned area is not slippery (if slippery, put down no-slip material or mark area with a "slippery when wet" sign)



## 6.2 Construction and Domestic Waste

**BMP Description:** Covered Dumpster - A 20 yard dumpster with a hinged gate will be placed on site to contain construction waste materials and will be covered when not in use. The dumpster will be placed so that precipitation will flow out of the dumpster. All light weight trash will be bagged on site and hauled away daily. Bags will be available at the site in order to have the trash bagged and not allow it to be placed on the ground.

<b>Installation Schedule:</b>	Beginning of construction prior to waste materials being generated at the site
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

## 6.3 Washing of Applicators and Containers used for Concrete, Paint or Other Materials

**BMP Description:** Portable Washout Bin – A bin will be installed for washing of applicators and containers used for concrete, paint, or other materials.

<b>Installation Schedule:</b>	Prior to pouring of concrete or painting.
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater. Must be emptied when it is 75% full to prevent spillage.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

## 6.4 Establish Proper Building Material Staging Areas

**BMP Description:** Staging Area – A staging area will be setup to store construction materials in an organized manner. Liquids are not expected to be stored on site, however, if liquids are stored on site then they will be covered and/or placed in secondary containment in the designated storage area.

<b>Installation Schedule:</b>	Prior to bring construction materials on site.
<b>Maintenance and Inspection:</b>	Every 14 days and within 24 hours of rain event of 0.5 inches or greater. Materials must go back to the designated construction

	area if not in use. Materials in the designated construction storage area must be organized.
<b>Responsible Staff:</b>	Kapp Construction and JF Gallop Bend LLC

### **6.5 Establish Proper Equipment/Vehicle Fueling and Maintenance Practices**

<b>BMP Description:</b> Fueling will not take place on site.	
<b>Installation Schedule:</b>	
<b>Maintenance and Inspection:</b>	
<b>Responsible Staff:</b>	

### **6.6 Control Equipment/Vehicle Washing**

<b>BMP Description:</b> Equipment/vehicle washing will not take place on site.	
<b>Installation Schedule:</b>	<b>Installation Schedule:</b>
<b>Maintenance and Inspection:</b>	<b>Maintenance and Inspection:</b>
<b>Responsible Staff:</b>	<b>Responsible Staff:</b>

### **6.7 Pesticides, Herbicides, Insecticides, Fertilizers, and Landscape Materials**

<b>BMP Description:</b> This site will be turned over to homeowners for landscaping.	
<b>Installation Schedule:</b>	
<b>Maintenance and Inspection:</b>	
<b>Responsible Staff:</b>	

### **6.8 Other Pollution Prevention Practices**

<b>BMP Description:</b>	
<b>Installation Schedule:</b>	
<b>Maintenance and Inspection:</b>	
<b>Responsible Staff:</b>	

## SECTION 7: INSPECTIONS & CORRECTIVE ACTIONS

### 7.1 *Inspections*

1. **Inspection Personnel:** Identify the person(s) who will be responsible for conducting inspections and describe their qualifications:

Inspection will be performed by Kapp Construction Development

Site Inspector Listing:

Kapp Construction Development

Michelle Collins

1595 W 3300 South

Ogden, UT 84401

801-393-7360

michelle@kappcompanies.com

2. **Inspection Schedule and Procedures:**

Describe the inspection schedules and procedures you have developed for your site (include frequency of inspections for each BMP or group of BMPs, indicate when you will inspect, e.g., before/during/and after rain events, spot inspections):

Inspections will occur at least once every 14 calendar days and within 24 hours of the initial 0.5 inches of rain and at the end of the storm event.

See Appendix E – Inspection Reports

Attach a copy of the inspection report you will use for your site.

See Appendix E – Inspection Reports

### 7.2 *Corrective Actions*

Corrective Action Log:

See Appendix F – Corrective Action Log

### **7.3 Delegation of Authority**

**Duly Authorized Representative(s) or Position(s):**

JF Gallop Bend, LLC:  
Brock Loomis  
Project Manager  
1148 West Legacy Crossing Blvd., Suite 400  
Centerville, UT 84014  
801-335-8500  
brock@jfcapital.com

Attach a copy of the signed delegation of authority form in Appendix K.

## **SECTION 8: TRAINING AND RECORDKEEPING**

### **8.1 Training**

See Appendix J.

### **8.2 Recordkeeping**

Records will be retained for a minimum period of at least 3 years after the permit is terminated.

Date(s) when major grading activities occur:

See Appendix I – Grading and Stabilization Activities Log

Date(s) when construction activities temporarily or permanently cease on a portion of the site:

See Appendix I – Grading and Stabilization Activities Log

Date(s) when an area is either temporarily or permanently stabilized:

See Appendix I – Grading and Stabilization Activities Log

### **8.3 Log of Changes to the SWPPP**


Log of changes and updates to the SWPPP

See Appendix G –SWPPP Amendment Log

## SECTION 9: CERTIFICATION


### *Owner*

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name: CHAD BESSINGER Title: Manager  
Signature:  Date: 1-24-17

### *General Contractor*

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name:  Title: President  
Signature: Jacob S. Kapp Date: 1-25-17

## **SWPPP APPENDICES**

Attach the following documentation to the SWPPP:

***Appendix A – General Location Map***

***Appendix B – Site Maps***

***Appendix C – Construction General Permit***

***Appendix D – NOI and Acknowledgement Letter from  
EPA/State/MS4***

***Appendix E – Inspection Reports***

***Appendix F – Corrective Action Log (see CGP 5.4)***

***Appendix G – SWPPP Amendment Log (see CGP 7.4.3)***

***Appendix H – Subcontractor Certifications/Agreements***

***Appendix I – Grading and Stabilization Activities Log (see CGP  
7.2.4.b)***


***Appendix J – Training Log (see CGP 6)***

***Appendix K – Delegation of Authority (see CGP Appendix  
G16.1.2)***

### Appendix A –General Location Map








Appendix B – Site Map



Storm Water Pollution Prevention Plan (SWPPP)  
Gallop Bend Subdivision and January 10, 2017



## Appendix C – Construction General Permit

## Appendix D – NOI and Acknowledgement Letter from EPA/State/MS4

# Appendix E – Inspection Reports

Inspector: \_\_\_\_\_ Date: \_\_\_\_\_  
 Site Name and Location: \_\_\_\_\_  
 Current Weather Conditions: \_\_\_\_\_ Last Rain Event >.5": \_\_\_\_\_  
 Site Description: \_\_\_\_\_

BMP Designation	O.K	Not O.K.	BMP Condition, Corrective Action Required.
Are all pollution sources controlled? Do any other problems exist?			
Silt Fence			
Existing Asphalt Construction Entrance/Exit - Sweeping			
Material Storage Area			
Water to Control Dust			
Install Landscaping/Final Stabilization			
Construction Dumpsters			
Concrete Washout			
Inlet Protection – Straw Waddle			

I certify under penalty of law this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name: \_\_\_\_\_ Title: \_\_\_\_\_  
 Signature : \_\_\_\_\_ Date: \_\_\_\_\_

## Appendix F –Corrective Action Log

Project Name:  
SWPPP Contact:

Inspector Name(s)	Description of BMP Deficiency	Corrective Action Needed (including planned date/responsible person)	Date Action Taken/Responsible person

# Appendix G –SWPPP Amendment Log

**Project Name:**  
**SWPPP Contact:**

Amendment No.	Description of the Amendment	Date of Amendment

## Appendix H –Subcontractor Certifications/Agreements

### SUBCONTRACTOR CERTIFICATION STORMWATER POLLUTION PREVENTION PLAN

Project Number: \_\_\_\_\_

Project Title: \_\_\_\_\_

Operator(s): \_\_\_\_\_

As a subcontractor, you are required to comply with the Stormwater Pollution Prevention Plan (SWPPP) for any work that you perform on-site. Any person or group who violates any condition of the SWPPP may be subject to substantial penalties or loss of contract. You are encouraged to advise each of your employees working on this project of the requirements of the SWPPP. A copy of the SWPPP is available for your review at the office trailer.

Each subcontractor engaged in activities at the construction site that could impact stormwater must be identified and sign the following certification statement:

**I certify under the penalty of law that I have read and understand the terms and conditions of the SWPPP for the above designated project and agree to follow the BMPs and practices described in the SWPPP.**

This certification is hereby signed in reference to the above named project:

Company: \_\_\_\_\_

Address: \_\_\_\_\_

Telephone Number: \_\_\_\_\_

Type of construction service to be provided: \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Signature: \_\_\_\_\_

Title: \_\_\_\_\_

Date: \_\_\_\_\_

## Appendix I –Grading and Stabilization Activities Log

Project Name:  
SWPPP Contact:

Date Grading Activity Initiated	Description of Grading Activity	Date Grading Activity Ceased (Indicate Temporary or Permanent)	Date When Stabilization Measures are Initiated	Description of Stabilization Measure and Location



## Appendix J –SWPPP Training Log

### Stormwater Pollution Prevention Training Log

Project Name:

Project Location:

Instructor's Name(s):

Instructor's Title(s):

Course Location: \_\_\_\_\_ Date: \_\_\_\_\_

Course Length (hours): \_\_\_\_\_

Stormwater Training Topic: *(check as appropriate)*

- Erosion Control BMPs       Emergency Procedures  
 Sediment Control BMPs       Good Housekeeping BMPs  
 Non-Stormwater BMPs

Specific Training Objective: \_\_\_\_\_  
\_\_\_\_\_

Attendee Roster: *(attach additional pages as necessary)*

No.	Name of Attendee	Company
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		



**We are pleased to inform you that your Stormwater  
Inspector (RSI) registration has been renewed and is valid  
until DEC 31 2018**

Two months prior to the expiration of your registration, you will receive a notification. To renew, you will need to provide information to verify that you have completed at least 8 hours of continuing education in areas related to construction site inspection and storm water quality on construction sites, be taught in blocks of time no less than one hour, and have documentation for attendance. You will also be required to complete at least 10 construction site inspections. These inspections must be performed on sites required to have a UPDES Storm Water General Permit for Construction Activities and must be intended to inspect for permit requirements. Inspections on non-UPDES sites may also qualify but are subject to RSI committee review. Your notification will give you further information regarding the renewal process. Congratulations and we hope that your registration will prove beneficial to you and your employer.

## Appendix K –Delegation of Authority Form


### Delegation of Authority

I, CHAD BESSINGER (name), hereby designate the person or specifically described position below to be a duly authorized representative for the purpose of overseeing compliance with environmental requirements, including the Construction General Permit, at the GALLOP BEND construction site. The designee is authorized to sign any reports, stormwater pollution prevention plans and all other documents required by the permit.

Brock Loomis (name of person or position)  
JF CAPITAL (company)  
1146 LEGACY CROSSING BLVD., Suite 400 (address)  
CENTREVILLE, UT 84014 (city, state, zip)  
801-814-1914 (phone)

By signing this authorization, I confirm that I meet the requirements to make such a designation as set forth in UTR 378585 (Reference State Permit), and that the designee above meets the definition of a "duly authorized representative" as set forth in UTR 378585 (Reference State Permit).

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name: Chad BESSINGER  
Company: JF CAPITAL  
Title: Manager  
Signature:   
Date: 1-24-17


### Delegation of Authority

I, CHAD BESSINGER (name), hereby designate the person or specifically described position below to be a duly authorized representative for the purpose of overseeing compliance with environmental requirements, including the Construction General Permit, at the GALLOP BEND construction site. The designee is authorized to sign any reports, stormwater pollution prevention plans and all other documents required by the permit.

MICHELLE COLLINS (name of person or position)  
KAPP CONSTRUCTION DEVELOPMENT (company)  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
801-393-7360 / 801-430-2584 (phone)

By signing this authorization, I confirm that I meet the requirements to make such a designation as set forth in UTR 378505 (Reference State Permit), and that the designee above meets the definition of a "duly authorized representative" as set forth in UTR 378505 (Reference State Permit).

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Name: CHAD BESSINGER  
Company: JF CAPITAL  
Title: MANAGER  
Signature:   
Date: 1-26-17