

OFFICE USE ONLY

Date Issued 7
Water T...

Date Issued 7-31-06 By RC

Initial Inspection _____ By _____

Water Table >48" Percolation Rate 20 MPI

Final Inspection 4/23/07 By BJ

Septic Tank Size 1000 Pumping Chamber Size _____ Total Absorption Area 424 Sq. Ft.

Type of System	Fee
<input checked="" type="checkbox"/> Conventional (includes absorption fields, and absorption beds)	\$231.00
<input type="checkbox"/> Seepage Trench	\$264.00
<input type="checkbox"/> At-Grade	\$528.00
<input type="checkbox"/> Mound	\$693.00
<input type="checkbox"/> Renewal	\$ 75.00
<input type="checkbox"/> Alteration	\$ 0.00
<input type="checkbox"/> Holding Tanks*	\$528.00
<input checked="" type="checkbox"/> On-Site Training Center* State Fee added	\$ 25.00
<input checked="" type="checkbox"/> Plan Review Fee <u>1 hour</u>	\$ 66.00 per hour

H.B. 14, passed by the legislature in the 2001 session, created a \$25.00 fee for all new underground wastewater disposal systems, beginning July 1, 2001. These fees will go into a new State restricted account to be used for the training, testing, and certification programs at the on-site training center.

Instructions

- ____ Sized for maximum water usage of _____ GPD.
- Maximum depth to bottom of trench from original ground surface is 24"
- ____ Call before rock is added to trench.
- ____ Three foot maximum backfill over septic tank.
- Maintain 100 foot separation from ditches, waterways
- ____ Maintain 100 foot separation from wellhead.
- ____ Install in designated location.
- ____ Installation to begin only after approval of site conditions.
- ____ On-site instruction prior to installation.
- Install according to construction plans reviewed by this office
- ____ Two inspections required for ALL At-Grade Systems, installation and final cover.
- ____ Operation & Maintenance required.
- Washed 3/4 to 2/1/2 inch gravel must be used. 1 inch minus will not be accepted.
- Water tightness test required. Tank must be full at time of inspection.

C:\sharefiles\wpwdoc\septic\oldfile\aplica, ww permit.wpd

INSTALLER: S+S EXC.

