

Weber Fire District

Plan Review

Date: August 16, 2017

Project Name: Signature Homes Lot 104 (2500 sq ft homes in Horizon Village)

Project Address: 7751 E Horizon Run Eden Utah

Contractor/Contact: Summit Powder Mtn. 435-640-002 tysenclements@gmail.com

Fees:

Property Type	Schedule Rates	Square Foot Rate	Square Feet or Number of Res. Units	Total
Туре	Rate	Rate/ Sq Ft	Sq Ft or # of Units	Total
Plan Review	Residential			\$50.00
Residential Impact Fee	328.15		5	\$1,640.75
				\$0.00
				\$0.00
		,	Total Due	\$1,690.75

FEE NOTICE:

Weber Fire District has various fees associated with plan reviews, and inspections. Please be prepared to make payments at the time of inspections or when you pick up your approved plans. Impact Fees are due prior to taking out a building permit. Make checks payable to: **Weber Fire District**.

REVIEW STATUS: MAKE CORRECTIONS WRITTEN RESPONSE REQUIRED

SPECIFIC COMMENTS:

- 1. Fire Suppression System: The building requires a fire suppression system.
- 2. SEPERATE SUBMITAL NOTICE: Fire suppression systems and fire alarm systems require a separate submittal. A permit shall be applied for before any installation of either fire suppression system or fire alarm system. The permit shall be on the job site and be available for review by any inspector. The APPROVED STAMPED set of plans shall also be on the job site and available for review by any inspector. If there is no permit and/or approved stamped plans on the job site, there will be a Stop Work Order issued until both are on the job site. Submit plans at Weber Fire District, 2023 W. 1300 N. Farr West.
- 3. The plans indicate that the roofing material will be fire retardant pressure treated cedar shingles. Provide documentation on the product.
- 4. Provide a temporary address marker at the building site during construction.
- 5. Prior to any occupancy certificate being issued, the fire caches and the fire water supply system shall be completed, tested and functional.

General Requirements:

 Fire access roads for this project shall be completed and approved prior to any combustible construction. Temporary roads shall meet the same requirements for



Weber Fire District

Plan Review

height, width and imposed loads as permanent roads.

- All required fire hydrants and water systems shall be installed, approved and fully functional prior to any combustible construction.
- Fire department apparatus access is required for each lot.
- If the building is equipped with an fire suppression system, there shall be a weather proof horn/strobe device located on the street side of the building as approved by the Fire Prevention Division (coordinate with fire inspector regarding location).
- If the building is equipped with a fire department connection (FDC) there shall be a cement pad measuring 3 ft x 3 ft under the FDC (coordinate with fire inspector regarding this).

A written response for this review is required.

Every effort has been made to provide a complete and thorough review of these plans. This review does not relieve the owner, contractor and/or developer from compliance with any and all applicable codes and standards. Any change or revision of this plan will render this review void and will require submittal of the new or revised layout for fire department review.

Reviewed by: Brandon Thueson Fire Marshal

cc: File