



Weber Fire District

Plan Review

Date: October 23, 2017

Project Name: Cameron Cove Cluster Subdivision

Project Address: 4065 W 2275 S Taylor 84404

Contractor/Contact: Jason Hamblin 801-726-5886 jasonhamblin39@gmail.com

Fees:

Property Type	Schedule Rates	Square Foot Rate	Square Feet or Number of Res. Units	Total
Type	Rate	Rate/ Sq Ft	Sq Ft or # of Units	Total
Plan Review	27 Lot Subdivision			\$50.00
Residential Impact Fee	328.15			\$0.00
				\$0.00
				\$0.00
			Total Due	\$50.00

FEE NOTICE:

Weber Fire District has various fees associated with plan reviews, and inspections. Please be prepared to make payments at the time of inspections or when you pick up your approved plans. Impact Fees are due prior to taking out a building permit. Make checks payable to: **Weber Fire District.**

REVIEW STATUS: APPROVED WITH CONDITIONS

SPECIFIC COMMENTS:

1. Fire Hydrant(s): The maximum spacing between hydrants in a residential area is 500 ft.
2. Fire Flow: Fire flow for the subdivision shall be 1000 GPM.
3. Provide a temporary address marker at the building site during construction.
4. Roads shall have a maximum grade of 10% unless specifically approved as outlined by the International Fire Code.
5. Dead end fire apparatus access roads in excess of 150 feet in length shall be provide with an approved area for turning around fire apparatus constructed with the same requirements as the roads.
6. For subdivisions with more than 30 single family residences, a second fire apparatus access road required.

General Requirements:

- Roads and bridges shall be designed, constructed and maintained to support an imposed load of 75,000 lbs.
- All roads shall be designed, constructed, surfaced and maintained so as to provide an all-weather driving surface.
- Fire access roads for this project shall be completed and approved prior to any combustible construction. Temporary roads shall meet the same requirements for height, width and imposed loads as permanent roads.



Weber Fire District

Plan Review

- All required fire hydrants and water systems shall be installed, approved and fully functional prior to any combustible construction.

Every effort has been made to provide a complete and thorough review of these plans. This review does not relieve the owner, contractor and/or developer from compliance with any and all applicable codes and standards. Any change or revision of this plan will render this review void and will require submittal of the new or revised layout for fire department review.

Reviewed by: Brandon Thueson
Fire Marshal

cc: File