

PROJECT NOTIFICATION FORM (PNF)

Please provide the following information for all Drinking Water Projects by existing PWS's
Use with Plan Submittal [R309-500-6(1)] or when requesting Waiving of Plan Submittal [R309-500-6(3)]

File No: 10985

Date Rec'd: 10/3/2017

If this is a new PWS, please complete the Supplemental PNF available on our website: drinkingwater.utah.gov/blank_forms.htm

Upon completion, Submit by Email, fax or mail to:

Utah State Office Building, 100 East 100 South, Salt Lake City, UT 84143
Division of Drinking Water, 100 East 100 South, Salt Lake City, UT 84143

1 Name of PWS [owner of system as recorded with DDW]

System Name: Taylor West Weber Water District

System Number: 29019

Address: 2815 W 3300 S

City, State, Zip: West Haven, Utah 84401

Present No. of ERC's system is obligated to serve: 2879

Present No. of ERC's physically connected to system: 2179

Population Served: 7626

No. of ERC's this project will add to system: 83

2 Addressee for Official Correspondence [Mayor, Public Works Director, etc...]

Name: Val Surrage

Title: Manager

Address: Same

City, State, Zip: _____

Phone No: 801.540.6068

E-Mail Address: taylorwestweberwater@msn.com

3 PE designated as Direct Responsible Engineer for Entire System (if applicable)

Company Name: Gardner Engineering

Name: Dan White

Address: 5150 South 375 East

City, State, Zip: Ogden Utah, 84415

Phone No: 801.476.0202

E-Mail Address: dan@qecivil.com

4 PE responsible for design of this Project [if not same as item 3]

Name: Great Basin Engineering

Address: _____

City, State, Zip: Ogden, Utah

Phone No: 801.621.3100

Fax No: _____

E-Mail Address: _____

5 Name of Construction Inspector(s) and frequency of inspection

Name: Clay Penman

Full Time: _____ Part Time: x

6 Description of Project [in sufficient detail for DDW to identify]

Terakee Village PRUD Subdivision: Approx. 4760 feet of 10" and 2475 feet of 8" C900 DR14 PVC waterline (bell and spigot), 11 FHs (estimated until AHJ reviews), mainline valves, and services to 79 residential lots and 1 assisted living center (4 ERCs). Inspector will ensure minimum separation standards from sewer lines as set forth in R309-550-7. This subdivision is located at 900 S and 4600 W in Weber County. A feasibility analysis from the DDW similar to File #10855 is requested.

7 Anticipated Construction Schedule:

Advertise for Bids: Unknown, 2018 likely

Bid Opening: Unknown, 2018 likely

Begin Construction: Unknown, 2018 likely

Complete Construction: Unknown, 2018 likely

8 Is this PNF for plan review waiver 3a? [see R309 500-6(3a) to verify]

Yes No

If Yes, you must have a previously approved Master Plan and Construction Standards.

Is this PNF for plan review waiver 3b? [see R309 500-6(3b) to verify]

Yes No

If Yes, you must have a designated PE responsible for the system and previously approved Construction Standards.

Does this project meet any of the criteria to be exempt from the hydraulic modeling rule requirements? [see R309 511-4(1)(a)(i) through (iv) to verify]

Yes No

If Yes, specify rule reference here:

R309 511-4(1)(a)(iii)

9 Fire Suppression Authority [if system has fire hydrants]

Name: Weber Fire District

Address: 2023 W 1300 N

City, State, Zip: Ogden Utah 84404

Phone No: 801.782.3580

Fax No: _____

E-Mail Address: bthueson@weberfd.com

Req'd flow (gpm): 1000

Duration (hrs): 2

10 Funded by State or Federal Agency?

Drinking Water Board (SRF or FSRF) Loan #: _____

Community Impact Board

None

Other (Specify) _____

[PNF = Project Notification Form; PWS = Public Water System; DDW = Division of Drinking Water; ERC = Equivalent Residential Connection; PE = Professional Engineer; SRF = State Revolving Fund]