



SWPPP COMPLIANCE INSPECTION FORM



Project Name:	Blacksmith Village	Address:	2415 N 5500 E	Date:	7/19/2013
Owner:		Contractor (Gen/Sub):	Ogden Valley Homes	Start time:	1:30pm
Site Contact:	Justin Pack	Phone:	801-814-7433	Stop time:	1:45pm
UPDES Permit #:	UTR363005	Expiration:	6/30/2013	Weather:	Sunny Cloudy Raining Snowing Other:
Date of last rain event:	7/16/2013	Duration:		Approx. Rainfall (in):	.25"
Inspected By (Print):	Rochelle Pfeaster	Local Jurisdiction or County:	Weber County		
Reason for Inspection:	Scheduled Complaint/Tip Random	Receiving Waters:	Pineview Reservoir		
Inspection Code (circle):	SW sampling SW non-sampling	Inspector Code (circle):	(S) State (L) Local	Type Code (circle):	1 - Municipal 2 - Industrial 3 - State

SWPPP, EROSION, SEDIMENT AND HOUSEKEEPING BMP's INFORMATION

	YES	NO	N/A
1. Is the SWPPP on site and accessible, or is the SWPPP location posted in an obvious place and reasonably accessible (in a short time)?		X	
2. Are erosion control, sediment control, and good housekeeping BMP's installed on the site as shown in the SWPPP?		X	
3. Has the SWPPP been updated to reflect the current site conditions (modifications dated & initialed on site map, new BMPs on site map, discontinued BMPs crossed off site map, new BMP details & spec's in SWPPP, SWPPP amendment Log, etc.)?		X	
4. Are on-site inspections being performed and recorded by a qualified person on a weekly or biweekly basis, reporting items required by permit? (Inspector name & qualifications, weather, problems/repairs, corrective action, new BMPs, removed BMPs, discharges, etc.)		X	
5. Have all corrective action items from previous inspections been addressed and documented within the time frame allotted by the inspector?		X	
6. Are SW flows entering and leaving the construction site controlled, managed, or diverted around the site? (e.g. perimeter controls, berms, silt fence, upgradient boundary diversion, down gradient boundary sediment control, etc.)			X
7. Is there evidence of sediment discharge such as mud flows or soil deposits from the construction site in downstream locations?		X	
8. Is there evidence of vehicles tracking soil off the construction site?		X	
9. Is there soil, construction material, landscaping items, or other debris piled on impervious surfaces (roads, drives) that could be washed with SW to a storm drain or water body?		X	
10. Is there a need to repair, maintain, or improve erosion control BMPs (temporary stabilization, erosion blankets, mulch, vegetated strips, rip rap, surface roughening, pipe slope drain, dust control, etc.)?		X	
11. Is there a need to repair, maintain, or improve sediment control BMPs (silt fence, check dams, fiber rolls, sediment trap/basin, inlet protection, waddles, straw bails, curb cut-back, etc.)?		X	
12. Is there a need to repair, maintain, or improve good housekeeping controls (clean track out pad, sweeping, construction materials management, litter/trash control, port-o-potties staked down, fueling areas, concrete wash out area, proper curb ramps, spill prevention, etc.)?		X	
13. Are there disturbed areas that have not had construction activities for 14 to 21 days without stabilization? (except snow or frozen ground)?		X	
14. Are there places where BMPs are needed and should be installed or not needed and should be removed?		X	

COMMENTS AND CORRECTIVE ACTIONS FOR SWPPP COMPLIANCE

Identify the problem and its location. If appropriate, describe (in general terms) what needs to be completed. However, only if qualified (e.g., you are a designer) should you be mandating specific BMPs to install. Include the date when corrections are made.

Site looks good, there just wasn't a SWPPP available.

Although the expiration date of the UPDES permit was June 30, 2013, it is my understanding that it was automatically extended due to the general permit.

Inspector, please list all applicable SEV codes:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Inspector:	Rochelle Pfeaster	Project Manager/RSI		7/19/2013
	(Print Name)	(Title)	(Signature)	(Date)
Operator:	Justin Pack	Contractor	emailed to: ogdenvalleyhomes@gmail.com	7/19/2013
modified 8/12/10	(Print Name)	(Title)	(Signature)	(Date)