



# TOP DEAD CENTER DRILLING INC.

Mobile: (801) 243-1861 • Email: tdcdrilling@aol.com

331 NORTH SUGAR STREET

LAYTON, UTAH 84041

## Test Pumping for 575 E 9500 S Huntsville, Utah 84317

Conducted starting October 9, 2023 through October 12, 2023

Well was pump continuously for 72 hours

October 16, 2023

Static water level at the beginning of the test was 11' from top of casing. Started pumping at 3:15 pm 10/9/23 at a flow rate of 10 GPM, draw down of 5' to a level of 16' stabilized at this level for 90 minutes. Increased flow rate to 20 GPM, draw down stayed at 5' at a pumping level of 16', pump ran over night. Reading at 10:00 am 10/10/23 were 20 GPM, pumping level 16'. Increased flow at 11:00 am to 27 GPM, draw down 5' 3" to 16' 3" pumping level. Stayed stable all day and overnight. Increased flow to 37.5 GPM at 4:00 pm on 10/11/23, draw down of 5' 8" to a pumping level of 16' 8" held stable and ran overnight. 10/12/23 readings held at 37.5 GPM at a pumping level or 16' 8" all day until 3:30 pm.

Well has a yield of 37.5 GPM.

All testing setup and reading were conducted by Andrew Glines (operator # OR949) of Top Dead Center Drilling, Utah Driller License # 664 starting on Monday October 9, 2023 and concluded of October 12, 2023.

Russell Glines

10/16/23

Date