



# Weber Fire District

## Plan Review

**Date:** May 9, 2016

**Project Name:** Camp UTABA Caretakers Home

**Project Address:** 7005 North Fork Road Liberty Utah 84310

**Contractor/Contact:** Factory Homes Outlet 801-745-3570

Utah Association of American Baptist Churches 7005 North Fork Rd Liberty Utah 84310

[info@camputaba.org](mailto:info@camputaba.org)

**Fees:**

Property Type	Schedule Rates	Square Foot Rate	Square Feet or Number of Res. Units	Total
Type	Rate	Rate/ Sq Ft	Sq Ft or # of Units	Total
Plan Review	Residential			\$50.00
Residential Impact Fee	328.15		1	\$328.15
				\$0.00
				\$0.00
			<b>Total Due</b>	<b>\$378.15</b>

**FEE NOTICE:**

Weber Fire District has various fees associated with plan reviews, and inspections. Please be prepared to make payments at the time of inspections or when you pick up your approved plans. Impact Fees are due prior to taking out a building permit. Make checks payable to: **Weber Fire District.**

**REVIEW STATUS: APPROVED**

**SPECIFIC COMMENTS:**

1. Fire Hydrant(s): There is an existing fire hydrant within 400 feet of the building, no additional hydrants are required.
2. Provide a temporary address marker at the building site during construction.
3. Roads shall have a maximum grade of 10% unless specifically approved as outlined by the International Fire Code.
4. Radius on all corners shall be a minimum of 28'-0".
5. Dead end fire apparatus access roads in excess of 150 feet in length shall be provide with an approved area for turning around fire apparatus constructed with the same requirements as the roads.
6. Roads and bridges shall be designed, constructed and maintained to support an imposed load of 75,000 lbs.
7. All roads shall be designed, constructed, surfaced and maintained so as to provide an all-weather driving surface.
8. Fire access roads for this project shall be completed and approved prior to any combustible construction. Temporary roads shall meet the same requirements for height, width and imposed loads as permanent roads.
9. All required fire hydrants and water systems shall be installed, approved and fully functional prior to any combustible construction.



# Weber Fire District

## Plan Review

Every effort has been made to provide a complete and thorough review of these plans. This review does not relieve the owner, contractor and/or developer from compliance with any and all applicable codes and standards. Any change or revision of this plan will render this review void and will require submittal of the new or revised layout for fire department review.

Reviewed by: Brandon Thueson  
Fire Marshal

cc: File