



August 1, 2016

Name of client: Matt Shupe

Location of property: 4400 N 2900 E, Liberty. Evaluation #14355

Date of test(s): July 21-22 and July 28-29, 2016.

Depth to water table / soil conditions: No ground water was encountered at time of testing.

I hereby certify to the best of my knowledge that the percolation tests have been conducted on the above property in accordance with requirements specified in the administrative rule, and that the percolation rates, calculated as specified by said rule, are as follows:

Percolation Test #	Perc. Test Depth	Test Hole Diameter (in)	Time Interval Used for Drop	Final Stabilized Percolation Rate Minutes/Inch
1	36"	10	30 Minutes	60.00
	36"	10	30 Minutes	80.00
	36"	10	30 Minutes	<b>80.00</b>
2	78"	9	30 Minutes	40.00
	78"	9	30 Minutes	60.00
	78"	9	30 Minutes	<b>60.00</b>

REEVE & ASSOCIATES, INC.

A handwritten signature in black ink, appearing to read 'J. Nate Reeve', is written over a horizontal line.

J. Nate Reeve, PE, PSE

Principal / President

nreeve@reeve-assoc.com

**Solutions You Can Build On™**

Civil Engineering • Land Planning • Structural Engineering • Landscape Architecture • Land Surveying • Construction Surveying

5160 South 1500 West • Riverdale, Utah 84405 • Tel: 801-621-3100 • Fax: 801-621-2666

nreeve@reeve-assoc.com • reeve-assoc.com