

# SWPPP Norton Residence

## Questions Answered

1. How much area will be disturbed?  
(7,000 to 8,000 square feet)
2. Who will be responsible for the conditions of the site during construction?  
(The general contractor will be responsible for all site conditions during construction. Bowen 801-628-2112)
3. What will be done to prevent the neighbors from being affected by the proposed construction activities?  
(All work will be done between appropriate hours. No materials will be placed on or near the adjoining property. All debris will be managed appropriately.)
4. What will be done with all excavated material temporarily and permanently?  
(All excavated material will be piled next to where it will be used for backfill. All excavated material will be used to raise the finished grade around the home.)
5. Where is the concrete washout and how will it be maintained?  
(We will have a container for the washout and it will be hauled away at the end of construction.)
6. Where are the porta johns located and how are they installed?  
(Next to the proposed driveway as shown on the SWPPP plan. They are only placed on the property and staked into the ground.)
7. How will the construction entrance be built and where will it be located?  
(It will be located where the driveway is shown. We will put down gravel and road base to prevent mud from being tracked onto the road way.)
8. What will you do when mud and/or dirt gets tracked on the asphalt?  
(Any mud or dirt will be cleaned up and removed immediately.)
9. Is there a drainage ditch or swale on or near your property? How will it be protected?  
(There is no drainage ditch or swale that will be affected during construction.)
10. What currently happens to the rain/storm water when it reaches this project site?  
(The project is located on farm land. It is flat and water absorbs into dirt. There is no run off.)
11. Show all existing occupation on the property.  
(None)