

PUBLIC WORKS / ENGINEERING (801) 399-8374 FAX: (801) 399-8862 Jared Andersen, P.E. County Engineer

SWPPP Checklist

This checklist needs to be filled out prior to work commencing on any construction site disturbing 1 acre or more in size, or is part of a development that is greater than 1 acre in size.

| Item | Answer / Page Number |
|--|--|
| General: | |
| Development Name: | THE SANCTUARY |
| Did owner and all "operators" sign the SWPPP? | YES P9. 1 |
| Did the signatures include the certification statement? | YES ENGINUERS SIGNATURE |
| Were the signatories authorized to sign? | Y63 |
| Site Description: | THE STATE OF THE PROPERTY OF THE PARTY OF TH |
| Is there a site description? | VES SEC 1.1.1 Pg. 1-1 |
| Nature/sequence of construction activity? | NES SEC 1.1.8 Pg 1-3 |
| Major Grading Activities | N/A MAJOR GRADING ACTIVITIES COMPLETED DURING PREVIOUS SWPAR |
| Total area of site & total are to be disturbed? | 10 = ACRES SEC. 1.1.10 Pg. 1-4 |
| Pre/post runoff coefficient/soils description? | 0.22/0.23 SEC 1.1.10 Pg 1-4 |
| Name of receiving water(s) or MS4 listed? | MAPLE CANYON CREEK SEC 1.1.3 PO |
| Is the receiving water a tributary to waters of the U.S.? | YES |
| Is there a site map? | YES |
| Drainage patterns/outfalls on map? | yes |
| Area of soil disturbance on map? | YES - DETENTION BASIN GRADING |
| Location of major structural controls on map? | YE3 |
| Location of storm water discharges to a surface water on map? | yes |
| Location of materials or equipment storage on map (on-site or off-site)? | YES |



Public Works / Engineering (801) 399-8374 FAX: (801) 399-8862 Jared Andersen, P.E. County Engineer

| Controls to Reduce Pollutants | Notes: |
|---|---------------------------|
| Does the SWPPP include a description of interim and | |
| permanent stabilization practices (e.g., seeding, mulching, rip rap for the site)? | YES SECTION 7 |
| Does the SWPPP identify the contractor(s) and timing by which stabilization practices will be implemented? | VES SECTION 7 |
| Does the SWPPP include a description of structural practices (e.g. off-site vehicle tracking, silt fences, sediment traps, storm drain inlet protection) for the site? | VES SECTIONS 4,5,\$6 |
| Where the structural practice is a sediment basin that drains over 10 acres, is it adequately designed? (3,600 cu.ft/acre x total drainage acres) | N/A SECTION 1.1,10 Pg 1-4 |
| Does the SWPPP identify the contractor(s) who will implement the structural practices? | YES SECTION 1.1.9 PG 1-3 |
| Does the SWPPP identify storm water management measures to address storm water runoff once the construction is completed (e.g. retention ponds, velocity dissipation controls)? | YES SECTION 13 |
| Inspections | Notes: |
| Are inspections completed bi-weekly and within 24 hours after a measurable weather event and/or at the required interval identified in the SWPPP? | YE3 |
| Are the inspection reports signed and certified by an authorized person? | YES |
| Are the inspections being performed by a qualified person and are the qualifications in the SWPPP? | YES . |