

WEBER COUNTY

DATE 8/16/2023

PRE CONSTRUCTION MINUTES FOR

CARRON POINT

All Improvements and Construction is expected to be compliant with current APWA Standard Drawings, and Specifications

WATER:

- Work with the Water District
- We will want the final buy off letter from them
- Inform them when starting
- Chlorinate, Pressure Test, Bacteriological test.
- Compaction tests on trench
- *CONCRETE BOARDS OF FLOW*

SEWER:

- Work with sewer service provider
- Video Inspection, Air Test (submitted to county and provider)
- Sewer Tape (marking tape) above line
- Compaction tests on trench

ROADS:

- 8" Pitrun 3" minus material sub base
- 6" base course
- 3" Asphalt PG 64-34
- Compaction tests on base and sub base
- Asphalt density's and mix design. Cores on asphalt will be required. 50deg and rising to start, stop if it gets back down to 50deg.

PALGOWS

SECONDARY WATER

- Work with the Secondary provider.
- We will want the final buy off letter from them
- Compaction tests on trenches
- Air test submitted to county

OTHER UTILITIES:

- Work with RMP, Century Link, Dominion, etc. on all size and location of sleeves in the ROW. We do not want to see the new asphalt cut to change these.

TIME FRAME:

PERMITS / BONDING / INSURANCE:

- Need a copy of Certificate of Insurance, License
- Need an excavation permit if working within the ROW
- If there is not an escrow you will need to get a bond with the excavation permit

OTHER COMMENTS:

- SWPPP needs to be in place
- SWCAP will need to be obtained \$450 fee
- Set of as built drawings to be submitted to the county in digital format

