



**CUSTOMER CONTACT:** TI DYPHIBANE  
(801) 898-7391

**ESTIMATOR:** JUSTIN SPENCER  
(801) 391-7484

10) INSTALL -290' OF #1/0 UG PRI TO PT 20  
20) INSTALL -ONE 25 KVA PAD MOUNT XFMR  
-150' OF #4/0-TX UG SVC  
-ONE KWH METER

For trench and conduit inspections contact:  
JASON HURT (385) 260-8432

The customer shall provide a flat pull line or pull rope capable of withstanding 1,000 lbs of tension, installed with 6 feet of extra line able to extend from each end of the conduit. Secure the pull line inside the ends of the conduit and cap both ends.

Fiberglass long sweeps are required on all primary and secondary conduit runs exceeding 150' in length OR runs with more than two 90 degree elbows.

Non-factory "field" bends are not allowed.

Conduit sweeps should stub up 5' from property line for transformers, and 3' for secondary pedestals. Stub ups that do not meet this criteria will not be accepted.

Job Start Date	Job Comp Date	Circuit	EDN12
Post Jobs	ROI	Posted	
EST ID#	P40316		
Print Date	8/30/2023		
Scale	1" = 200'		

Emp #	Map String	11106002.0
WO# / REQ#	007083981	
CC#	11461	
Foreman	Customer: TIO DYPHIBANE Address: 1188 S OLD TRAPPERS LOOP RD HUNTSVILLE	