



February 2, 2017

Camron Harry
Division of Drinking Water
Department of Environmental Quality
195 North 1950 West
Salt Lake City, Utah 84114
(801) 536-0087

Re: Vaquero Village Subdivision water line - File # 10648

Below please find our response to your comments dated December 6, 2016. Please note that our comment numbering reference system corresponds to your comment numbering system.

- 1. The waterline is 8" throughout the site including the fire hydrant laterals. The length of the main (not including laterals) is ~1625 linear feet. The material for the line is listed under the key map for each page. The note states: Culinary Water: 8" PVC C-900 CLASS 200 WATER.
- 2. The resubmitted plans have been stamped, signed, and dated.
- 3. Distribution pressure has been verified to meet the minimum requirements through hydraulic analysis.
- 4. A hydraulic analysis for the propose water service has been completed. See attached.
- 5. Two additional fire hydrants have been added to the plans at Stations 11+04 and 16+16.
- 6. The dead end has a blow off and air release valve called out to be installed.
- 7. Notes/specifications have been added to Sheet 2.
- 8. Notes/specifications have been added to Sheet 2.
- 9. The use of used materials will be allowed and determined by the contractor. A note/specification for used material has been to Sheet 2.
- 10. A detail for the fire hydrants has been added to Sheet 9.
- 11. Notes/specifications have been added to Sheet 2. See comment #1 for the location of the water line type/material.
- 12. Notes/specifications have been added to Sheet 2.
- 13. Notes/specifications have been added to Sheet 2.
- 14. Notes/specifications have been added to Sheet 2.
- 15. The note for the required thrust blocking has been updated to be more inclusive of all the locations needed. A detail for the thrust blocking has been added to Sheet 9.
- 16. Notes/specifications have been added to Sheet 2.
- 17. Notes/specifications have been added to Sheet 2.
- 18. Notes/specifications have been added to Sheet 2.





We appreciate your review and trust we have changed and/or clarified all of your comments referenced herein. If you have any questions, or we can be of further assistance, please let us know.

Sincerely,

Reeve & Associates, Inc.

Nate Reeve, P.E. Principle Engineer

Reeve & Associates, Inc.

nreeve@reeve-assoc.com

Kenneth Hunter, E.I.T. Project Engineer Reeve & Associates, Inc.

khunter@reeve-assoc.com