



Carl R. Shupe

DOPL Licensed Environmental Health Scientist 5630685-2001
DWQ Certified Onsite Wastewater Level 3 00464-OSP-3

Mailing Address
P. O. Box 199
Huntsville, Utah 84317

Electronic Contact Information
cshupe001@gmail.com
801-814-3036

PERCOLATION TEST CERTIFICATE

PROPERTY INFORMATION

159-221 N 4700 West St
SITUS ADDRESS OF PROPERTY

15-048-0017
PARCEL ID NUMBER (TAX NUMBER)

Ogden Utah 84404
CITY STATE ZIP

4.59 acres
LOT SIZE

Unsubdivided
ADDITIONAL INFORMATION (SUBDIVISION NAME, LOT #, ETC.)

VERIFICATION NOTIFICATION

Contacted Health Department Prior to Testing

Brett Bunderson -->
NAME OF PERSON CONTACTED

PERCOLATION TEST

TESTING DEPTH AND LOCATION

44 inches Within Soil Test Pit
DEPTH FROM EXISTING GRADE LOCATION

TESTING DATE

2017-10-31 1400-1800 hours 2017-11-01
DATE AND TIME OF SATURATION AND SWELLING PERIOD DATE OF PERCOLATION TEST

The time of the percolation test must start within sixteen to thirty hours after the saturation and swelling period.

	Start Time	Reference Point	End Time	End Point	Amount Dropped	Elapsed Time	Percolation MPI	Other Factors Affecting Test Results
Start	1625	0	1641	6	6	16	2.7	
2	1643	0	1657	6	6	14	2.3	
3	1657	0	1702	1 7/8	1 7/8	5	2.7	
4	1705	0	1710	1 1/2	1 1/2	5	3.3	
5	1711	0	1716	1 7/16	1 7/16	5	3.5	
6								
7								
8								

By signing below, I certify that the above test was conducted in accordance with UAC § R317-4-14 Appendix D.

CERTIFIED TESTER

Carl Shupe
NAME

801-814-3036 cshupe001@gmail.com
PHONE NUMBER AND EMAIL

00464-OSP-3
CERTIFICATION NUMBER

2018-12-31
EXPIRATION DATE

SIGNATURE OF CERTIFIED TESTER

2017 Nov 1
DATE OF SIGNATURE

Pictures

