



Date: June 9th, 2022

Response memorandum for review comments received pertaining to **Buffalo Run Acres Subdivision**

Revisions to plan set are as follows:

SH. CE0-01:

1. Revised Sanitary Sewer General Notes as required

SH. CE2-02:

1. Added missing pipe runs to profile view
2. Revised SSMH-4 to be a 5'ø Manhole

SH. CE2-03:

1. Revised sewer main slope to 0.33% from 0.40%

SH. CE2-04:

1. Revised sewer main slope to 0.33% from 0.40%

SH. CE2-07:

1. Revised tie-in slope to existing SSMH-2 to 0.5% from 1.01%

SH. CE2-08:

1. Revised SSMH-4 to be a 5'ø Manhole (See SH. CE2-02)
2. Added callouts for casings per district standards where sewer main crosses water lines